

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC09-000003	Appling	01	PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams Creek	\$4,969,781	\$4,274,744	\$4,274,744	\$0	No	Blended Project - Total Project Cost \$28,061,223
HG-0005	Appling	01	PI-0011578	Appling Zoar Road	\$2,889,000	\$2,834,281	\$2,834,281	\$0	No	N/A
HG-0009	Appling	01	PI-0011581	Baxley Barnes Street Seg 1	\$8,400	\$9,080	\$9,080	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0010	Appling	01	PI-0011582	Baxley Lee Street Seg 1	\$9,800	\$9,094	\$9,094	\$0	No	N/A
HG-0011	Appling	01	PI-0011583	Baxley Miles Street	\$21,000	\$17,519	\$17,519	\$0	No	N/A
HG-0013	Appling	01	PI-0011585	Baxley Weaver Street East	\$9,800	\$15,681	\$15,681	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0014	Appling	01	PI-0011586	Baxley NE Park Avenue	\$116,000	\$75,576	\$75,576	\$0	No	N/A
HG-0015	Appling	01	PI-0011587	Baxley NFL Drive	\$32,200	\$12,965	\$12,965	\$0	No	N/A
HG-0016	Appling	01	PI-0011588	Baxley Third Street	\$19,600	\$13,398	\$13,398	\$0	No	N/A
HG-0017	Appling	01	PI-0011589	Baxley Pine Street Extension	\$61,600	\$24,125	\$24,125	\$0	No	N/A
HG-0018	Appling	01	PI-0011590	Baxley East Allen Street	\$143,072	\$55,224	\$55,224	\$0	No	N/A
HG-0019	Appling	01	PI-0011591	Baxley Heritage Drive	\$11,200	\$10,312	\$10,312	\$0	No	N/A
HG-0020	Appling	01	PI-0011592	Baxley Ivey Street East	\$11,200	\$7,802	\$7,802	\$0	No	N/A
HG-0021	Appling	01	PI-0011593	Baxley Page Street	\$16,800	\$244	\$244	\$0	No	N/A
HG-0022	Appling	01	PI-0011594	Baxley Crosby Street Seg 1	\$13,066	\$12,329	\$12,329	\$0	No	N/A
HG-0023	Appling	01	PI-0011595	Baxley SE Park Avenue	\$81,895	\$46,339	\$46,339	\$0	No	N/A
HG-0134	Appling	01	PI-0011628	Surrency Cemetery Street	\$36,400	\$31,349	\$31,349	\$0	No	N/A
HG-0135	Bleckley	01	PI-0011631	Bleckley Jones Road Bridge	\$139,000	\$137,757	\$137,757	\$0	No	N/A
HG-0137	Bleckley	01	PI-0011632	Bleckley Jac Arts Road Resurfacing	\$140,170	\$55,123	\$55,123	\$0	No	N/A
HG-0138	Bleckley	01	PI-0011633	Bleckley Roy Bryant Road Paving	\$235,800	\$233,692	\$233,692	\$0	No	N/A
HG-0139	Bleckley	01	PI-0011634	Bleckley Pineland Estates Road Paving	\$113,385	\$112,533	\$112,533	\$0	No	N/A
HG-0151	Bleckley	01	PI-0011862	Cochran Maple Street	\$35,663	\$32,442	\$32,442	\$0	No	N/A
HG-0153	Bleckley	01	PI-0011864	Cochran Seventh Street	\$45,076	\$37,961	\$37,961	\$0	No	N/A
HG-0154	Bleckley	01	PI-0011865	Cochran Ash Street	\$149,837	\$146,260	\$146,260	\$0	No	Blended Project (Local Funds) - Total Project Cost \$186,860
HG-0158	Candler	01	PI-0011868	Candler East Pulaski Highway	\$266,000	\$210,241	\$210,241	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0166	Candler	01	PI-0011870	Candler Oak Tree Road	\$688,017	\$688,017	\$688,017	\$0	No	N/A
HG-0170	Candler	01	PI-0011874	Metter Central Avenue	\$180,606	\$153,552	\$153,552	\$0	No	N/A
HG-0171	Candler	01	PI-0011875	Metter North Williams Street	\$17,479	\$17,148	\$17,148	\$0	No	N/A
HG-0172	Candler	01	PI-0011876	Metter Matthew Street	\$21,540	\$21,348	\$21,348	\$0	No	N/A
HG-0174	Candler	01	PI-0011877	Metter Martin Luther King Jr Blvd	\$200,928	\$197,123	\$197,123	\$0	No	N/A
HG-0191	Candler	01	PI-0011894	Pulaski Pulaski School Road	\$14,000	\$11,947	\$11,947	\$0	No	N/A
HG-0192	Candler	01	PI-0011895	Pulaski West Railroad Street Seg 1	\$14,000	\$14,352	\$14,352	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0194	Candler	01	PI-0011896	Pulaski Brannen Street	\$14,000	\$19,429	\$19,429	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0206	Dodge	01	PI-0011901	Dodge Chester Highway	\$1,178,400	\$980,064	\$980,064	\$0	No	N/A
HG-0210	Dodge	01	PI-0011902	Dodge Bell Line Road	\$333,600	\$280,245	\$280,245	\$0	No	N/A
HG-0221	Dodge	01	PI-0011911	Chauncey Bussy Street	\$56,000	\$57,332	\$57,332	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0228	Dodge	01	PI-0011915	Eastman Oak Street-Golf Course Rd to Cochran Hwy	\$17,632	\$17,247	\$17,247	\$0	No	N/A
HG-0229	Dodge	01	PI-0011916	Eastman Douglas St-Rose St to dead end	\$3,447	\$3,355	\$3,355	\$0	No	N/A
HG-0248	Dodge	01	PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	\$17,367	\$17,007	\$17,007	\$0	No	N/A
HG-0277	Dodge	01	PI-0011918	Eastman Forest Lake Rd - 4th to 9th	\$37,651	\$36,868	\$36,868	\$0	No	N/A
HG-0274	Dodge	01	PI-0011919	Eastman 4th Ave - Congo Lane to Legion Dr	\$56,742	\$55,649	\$55,649	\$0	No	N/A
HG-0264	Dodge	01	PI-0011920	Eastman West Main - 5th to 9th Ave	\$34,072	\$33,138	\$33,138	\$0	No	N/A
HG-0251	Dodge	01	PI-0011921	Eastman Pine Haven Dr - College to Dead end	\$38,977	\$38,203	\$38,203	\$0	No	N/A
HG-0247	Dodge	01	PI-0011922	Eastman Norman Ave - 9th to Leitch	\$30,492	\$29,639	\$29,639	\$0	No	N/A
HG-0240	Dodge	01	PI-0011924	Eastman Bethel - 7th Ave to Anson	\$14,371	\$14,028	\$14,028	\$0	No	N/A
HG-0280	Dodge	01	PI-0011925	Eastman Main St - 14th Ave to 9th Ave	\$43,219	\$42,370	\$42,370	\$0	No	N/A
HG-0261	Dodge	01	PI-0011926	Eastman Leitch St - Livingston to 14th Ave	\$32,348	\$31,503	\$31,503	\$0	No	N/A
HG-0283	Dodge	01	PI-0011927	Eastman South Carolina St - 5th to Gum	\$14,981	\$14,645	\$14,645	\$0	No	N/A
HG-0231	Dodge	01	PI-0011928	Eastman North St-14th to Dixon St	\$21,477	\$20,884	\$20,884	\$0	No	N/A
HG-0244	Dodge	01	PI-0011929	Eastman James Ave - Ward St to South Carolina St	\$57,803	\$56,408	\$56,408	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
 Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0233	Dodge	01	PI-0011930	Eastman 4th Ave-Sheldon St to Hwy 46	\$29,644	\$28,862	\$28,862	\$0	No	N/A
HG-0230	Dodge	01	PI-0011931	Eastman 8th Ave-Bay to Oak	\$17,500	\$17,158	\$17,158	\$0	No	N/A
HG-0265	Dodge	01	PI-0011933	Eastman 13th Ave - Oak to Creighton	\$29,299	\$28,623	\$28,623	\$0	No	N/A
HG-0239	Dodge	01	PI-0011934	Eastman Rose St - Livingston to 9th Ave	\$18,560	\$18,069	\$18,069	\$0	No	N/A
HG-0250	Dodge	01	PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	\$10,340	\$10,091	\$10,091	\$0	No	N/A
HG-0252	Dodge	01	PI-0011936	Eastman Minter Drive - College to Pine Haven	\$10,340	\$10,113	\$10,113	\$0	No	N/A
HG-0276	Dodge	01	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	\$61,276	\$60,074	\$60,074	\$0	No	N/A
HG-0272	Dodge	01	PI-0011939	Eastman Pine St - 2nd to 1st	\$6,628	\$6,454	\$6,454	\$0	No	N/A
HG-0313	Dodge	01	PI-0011955	Eastman Beulah St - Mt Moriah St to Ward St	\$49,497	\$48,255	\$48,255	\$0	No	N/A
HG-0301	Dodge	01	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	\$61,647	\$60,013	\$60,013	\$0	No	N/A
HG-0364	Dodge	01	PI-0012033	Eastman Medical Center Dr - Legion to Griffin	\$6,363	\$6,220	\$6,220	\$0	No	N/A
RC09-000013	Dodge	01	PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	\$1,703,125	\$1,703,125	\$1,703,125	\$0	No	Blended Project - Total Project Cost \$7,864,553
RC09-000015	Emanuel	01	PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	\$6,429,877	\$3,616,353	\$3,616,353	\$0	No	N/A
HG-0507	Emanuel	01	PI-0012043	Emanuel Extension Fairground Rd	\$507,823	\$507,823	\$507,823	\$0	No	N/A
HG-0443	Emanuel	01	PI-0012044	Emanuel Canoochee Rd	\$840,000	\$814,500	\$814,500	\$0	No	N/A
HG-0516	Emanuel	01	PI-0012052	Garfield Old Augusta Rd	\$42,000	\$23,596	\$23,596	\$0	No	N/A
HG-0524	Emanuel	01	PI-0012054	Swainsboro North Green Street	\$86,800	\$85,977	\$85,977	\$0	No	N/A
HG-0526	Emanuel	01	PI-0012056	Swainsboro North Coleman St	\$122,080	\$113,397	\$113,397	\$0	No	N/A
HG-0530	Emanuel	01	PI-0012057	Swainsboro Meadow Lake East	\$224,000	\$224,000	\$224,000	\$0	No	N/A
HG-0531	Emanuel	01	PI-0012058	Swainsboro King Circle Dr	\$184,800	\$184,800	\$184,800	\$0	No	N/A
HG-0552	Emanuel	01	PI-0012059	Swainsboro Braswell Blvd	\$42,000	\$42,000	\$42,000	\$0	No	N/A
HG-0564	Evans	01	PI-0012082	Evans Reg Bill Hodges Rd Resurfacing	\$434,000	\$364,651	\$364,651	\$0	No	N/A
HG-0565	Evans	01	PI-0012083	EvansReg Commercial Blvd Resurfacing	\$70,000	\$54,850	\$54,850	\$0	No	N/A
HG-0566	Evans	01	PI-0012086	EvansReg John W. Tippins Rd Resurfacing	\$252,000	\$209,527	\$209,527	\$0	No	N/A
HG-0593	Evans	01	PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	\$17,898	\$17,559	\$17,559	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0599	Evans	01	PI-0012095	Claxton West Liberty Street Seg 3	\$22,323	\$20,405	\$20,405	\$0	No	N/A
HG-0600	Evans	01	PI-0012096	Claxton West Liberty Street Seg 4	\$61,994	\$40,168	\$40,168	\$0	No	N/A
HG-0601	Evans	01	PI-0012097	Claxton West Liberty Street Seg 5	\$29,531	\$20,656	\$20,656	\$0	No	N/A
HG-0602	Evans	01	PI-0012098	Claxton Courthouse St	\$29,942	\$19,472	\$19,472	\$0	No	N/A
HG-0603	Evans	01	PI-0012099	Claxton Turnpike Rd	\$7,772	\$9,384	\$9,384	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0604	Evans	01	PI-0012100	Claxton North Peters St	\$48,374	\$24,056	\$24,056	\$0	No	N/A
HG-0629	Evans	01	PI-0012118	Daisy East Main St.	\$15,900	\$14,098	\$14,098	\$0	No	N/A
HG-0631	Evans	01	PI-0012121	Hagan Cedar Ave - Tattnell St to City Limits	\$68,800	\$61,402	\$61,402	\$0	No	N/A
HG-0634	Evans	01	PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	\$74,200	\$57,947	\$57,947	\$0	No	N/A
HG-0664	Jeff Davis	01	PI-0012131	Jeff Davis CA Holmes Rd	\$99,400	\$97,517	\$97,517	\$0	No	N/A
HG-0681	Jeff Davis	01	PI-0012132	Jeff Davis John Long Rd	\$143,800	\$141,076	\$141,076	\$0	No	N/A
HG-0670	Jeff Davis	01	PI-0012135	Jeff Davis Buford Rd - CR 280	\$75,600	\$74,168	\$74,168	\$0	No	N/A
HG-0676	Jeff Davis	01	PI-0012136	Jeff Davis John Osburne Rd	\$80,080	\$78,563	\$78,563	\$0	No	N/A
HG-0669	Jeff Davis	01	PI-0012137	Jeff Davis JA Yawn Rd - CR 245	\$323,120	\$317,000	\$317,000	\$0	No	N/A
HG-0671	Jeff Davis	01	PI-0012139	Jeff Davis McDaniel Rd - CR 249	\$78,680	\$77,190	\$77,190	\$0	No	N/A
HG-0695	Jeff Davis	01	PI-0012143	Hazlehurst North Miller St	\$84,000	\$82,409	\$82,409	\$0	No	N/A
HG-0696	Jeff Davis	01	PI-0012144	Hazlehurst Latimer St	\$112,000	\$109,879	\$109,879	\$0	No	N/A
HG-0697	Jeff Davis	01	PI-0012145	Hazlehurst West Odum St	\$98,000	\$96,113	\$96,113	\$0	No	N/A
HG-0698	Jeff Davis	01	PI-0012146	Hazlehurst Pat Dixon Rd	\$42,000	\$40,914	\$40,914	\$0	No	N/A
HG-0699	Jeff Davis	01	PI-0012147	Hazlehurst Hatten Still Rd	\$245,000	\$193,546	\$193,546	\$0	No	N/A
HG-0700	Jeff Davis	01	PI-0012148	Hazlehurst Pine St	\$56,000	\$54,825	\$54,825	\$0	No	N/A
HG-0736	Johnson	01	PI-0012161	Johnson Glen Donaldson Rd	\$148,000	\$119,030	\$119,030	\$0	No	N/A
HG-0734	Johnson	01	PI-0012162	Johnson Faith Tabernacle Rd	\$48,000	\$36,770	\$36,770	\$0	No	N/A
HG-0733	Johnson	01	PI-0012163	Johnson Calvary Church Rd	\$168,000	\$145,922	\$145,922	\$0	No	N/A
HG-0735	Johnson	01	PI-0012165	Johnson Trinity Church Rd	\$92,000	\$89,467	\$89,467	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0739	Johnson	01	PI-0012166	Johnson James Grove Church Rd	\$144,000	\$119,765	\$119,765	\$0	No	N/A
HG-0750	Johnson	01	PI-0012171	Kite College St Priority 1	\$42,000	\$25,352	\$25,352	\$0	No	N/A
HG-0766	Johnson	01	PI-0012175	Wrightsville Idylwild Dr	\$245,000	\$208,644	\$208,644	\$0	No	N/A
HG-0765	Johnson	01	PI-0012176	Wrightsville Sidewalk Repair (Rapid Response)	\$250,000	\$249,913	\$249,913	\$0	No	Blended Project (Local Funds) - Total Project Cost \$258,613
RC09-000041	Laurens	01	PI-0000833	Oconee River Bridge Project	\$7,541,601	\$6,432,021	\$6,432,021	\$0	No	Blended Project - Total Project Cost \$14,115,943
HG-0775	Laurens	01	PI-0012184	Laurens Springhaven Bridge	\$162,500	\$160,163	\$160,163	\$0	No	N/A
HG-0774	Laurens	01	PI-0012185	Laurens Springhaven Rd	\$725,000	\$714,574	\$714,574	\$0	No	N/A
HG-0776	Laurens	01	PI-0012186	Laurens Walke Dairy Bridge	\$487,500	\$480,489	\$480,489	\$0	No	N/A
HG-0781	Laurens	01	PI-0012188	Old Hawkinsville Rd	\$1,040,000	\$472,435	\$472,435	\$0	No	N/A
HG-0808	Laurens	01	PI-0012203	Cadwell Colter St	\$13,151	\$15,639	\$15,639	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0818	Laurens	01	PI-0012210	Dexter Shy St - Hwy 339 to Cemetery	\$46,339	\$31,813	\$31,813	\$0	No	N/A
HG-0819	Laurens	01	PI-0012211	Dexter Railroad St	\$59,005	\$35,043	\$35,043	\$0	No	N/A
HG-0831	Laurens	01	PI-0012216	Dublin Hodges St	\$1,130,000	\$1,135,867	\$1,135,867	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0834	Laurens	01	PI-0012219	Dudley Seventh St	\$24,287	\$22,653	\$22,653	\$0	No	N/A
HG-0838	Laurens	01	PI-0012220	Dudley Carroll Dr	\$22,617	\$13,202	\$13,202	\$0	No	N/A
HG-0837	Laurens	01	PI-0012221	Dudley Chestnut Dr	\$15,352	\$11,088	\$11,088	\$0	No	N/A
HG-0833	Laurens	01	PI-0012222	Dudley Carroll St	\$12,462	\$7,673	\$7,673	\$0	No	N/A
HG-0873	Laurens	01	PI-0012226	East Dublin Circle Dr	\$61,992	\$35,889	\$35,889	\$0	No	N/A
HG-0842	Laurens	01	PI-0012227	East Dublin Celia St	\$41,231	\$24,218	\$24,218	\$0	No	N/A
HG-0843	Laurens	01	PI-0012228	East Dublin Dwayne Dr	\$22,246	\$10,431	\$10,431	\$0	No	N/A
HG-0845	Laurens	01	PI-0012229	East Dublin Price St	\$17,023	\$11,892	\$11,892	\$0	No	N/A
HG-0846	Laurens	01	PI-0012230	East Dublin South Elm St	\$26,780	\$25,343	\$25,343	\$0	No	N/A
HG-0844	Laurens	01	PI-0012231	East Dublin Rice St	\$46,269	\$29,493	\$29,493	\$0	No	N/A
HG-0899	Laurens	01	PI-0012263	Montrose Spur One	\$42,000	\$30,575	\$30,575	\$0	No	N/A
HG-0909	Laurens	01	PI-0012265	Rentz Pughsley Ave	\$16,465	\$15,709	\$15,709	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0902	Laurens	01	PI-0012266	Rentz Bedingfield St	\$16,121	\$14,685	\$14,685	\$0	No	N/A
HG-0900	Laurens	01	PI-0012267	Rentz Bates Ave Seg 1	\$21,901	\$20,893	\$20,893	\$0	No	N/A
HG-0912	Montgomery	01	PI-0012271	Montgomery Thompson Pond Rd Ph 1	\$338,997	\$206,897	\$206,897	\$0	No	N/A
HG-0935	Montgomery	01	PI-0012276	Ailey West MLK Jr St Sidewalk (Rapid Response)	\$10,000	\$8,915	\$8,915	\$0	No	N/A
HG-0934	Montgomery	01	PI-0012277	Ailey East MLK Jr Sidewalks (Rapid Response)	\$10,000	\$8,010	\$8,010	\$0	No	N/A
HG-0933	Montgomery	01	PI-0012278	Ailey South Broad St sidewalk (Rapid Response)	\$20,000	\$18,198	\$18,198	\$0	No	N/A
HG-0931	Montgomery	01	PI-0012279	Ailey East Gum St	\$32,000	\$29,443	\$29,443	\$0	No	N/A
HG-0936	Montgomery	01	PI-0012285	Alston Outler St	\$30,000	\$29,381	\$29,381	\$0	No	N/A
HG-0953	Montgomery	01	PI-0012288	Mt Vernon Church St	\$98,000	\$75,911	\$75,911	\$0	No	N/A
HG-0956	Montgomery	01	PI-0012289	Mt Vernon Johnson St	\$70,000	\$54,222	\$54,222	\$0	No	N/A
HG-0954	Montgomery	01	PI-0012290	Mt Vernon Dobbins St	\$28,000	\$21,689	\$21,689	\$0	No	N/A
HG-0955	Montgomery	01	PI-0012291	Mt Vernon Faye D Brewer St	\$14,000	\$10,845	\$10,845	\$0	No	N/A
HG-1370	Montgomery	01	PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315	\$44,100	\$26,508	\$26,508	\$0	No	N/A
HG-0972	Tattnall	01	PI-0012302	Tattnall Dennis Oliver Rd	\$467,500	\$467,500	\$467,500	\$0	No	N/A
HG-0975	Tattnall	01	PI-0012303	Tattnall Raymond Bland Rd	\$570,150	\$482,397	\$482,397	\$0	No	N/A
HG-1008	Tattnall	01	PI-0012309	Collins Broad St	\$13,710	\$12,813	\$12,813	\$0	No	N/A
HG-1001	Tattnall	01	PI-0012310	Collins Plant St	\$2,800	\$5,428	\$5,428	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1007	Tattnall	01	PI-0012311	Collins Pine St	\$10,267	\$15,288	\$15,288	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1036	Tattnall	01	PI-0012317	Glennville Hilltop Rd	\$154,420	\$152,200	\$152,200	\$0	No	N/A
HG-1023	Tattnall	01	PI-0012318	Glennville Durrence St	\$12,740	\$12,557	\$12,557	\$0	No	N/A
HG-1012	Tattnall	01	PI-0012319	Glennville Bonnie St	\$25,760	\$25,389	\$25,389	\$0	No	N/A
HG-1048	Tattnall	01	PI-0012320	Glennville Mendel Ave East	\$23,100	\$22,768	\$22,768	\$0	No	N/A
HG-1013	Tattnall	01	PI-0012321	Glennville Caswell St	\$140,560	\$138,539	\$138,539	\$0	No	N/A
HG-1070	Tattnall	01	PI-0012360	Reidsville Brumby Ave	\$105,000	\$104,449	\$104,449	\$0	No	N/A
HG-1077	Tattnall	01	PI-0012361	Reidsville Lloyd St	\$174,528	\$172,651	\$172,651	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1085	Tattnall	01	PI-0012364	Reidsville Smith St	\$110,827	\$92,842	\$92,842	\$0	No	N/A
HG-1094	Telfair	01	PI-0012373	Telfair 5311 Capital	\$19,820	\$19,643	\$8,213	\$0	No	N/A
HG-1087	Telfair	01	PI-0012374	Telfair McRae Milan Rd	\$216,000	\$211,909	\$211,909	\$0	No	N/A
HG-1089	Telfair	01	PI-0012375	Telfair Owens Rd	\$64,000	\$62,788	\$62,788	\$0	No	N/A
HG-1095	Telfair	01	PI-0012379	Telfair 5311 Operations (Part)	\$178,380	\$175,815	\$175,815	\$0	No	N/A
HG-1097	Telfair	01	PI-0012380	Lumber City River St	\$50,400	\$43,305	\$43,305	\$0	No	N/A
HG-1107	Telfair	01	PI-0012389	Lumber City Burns St	\$21,000	\$19,231	\$19,231	\$0	No	N/A
HG-1106	Telfair	01	PI-0012391	Lumber City E. Railroad St	\$84,000	\$81,121	\$81,121	\$0	No	N/A
HG-1110	Telfair	01	PI-0012393	McRae Central Ave	\$11,900	\$11,674	\$11,674	\$0	No	N/A
HG-1111	Telfair	01	PI-0012394	McRae Langley Ave	\$11,900	\$11,674	\$11,674	\$0	No	N/A
HG-1112	Telfair	01	PI-0012395	McRae Spring Ave	\$4,200	\$4,120	\$4,120	\$0	No	N/A
HG-1113	Telfair	01	PI-0012396	McRae Railroad St	\$9,800	\$9,614	\$9,614	\$0	No	N/A
HG-1114	Telfair	01	PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (-\$8,400)	\$74,200	\$72,795	\$72,795	\$0	No	N/A
HG-1120	Telfair	01	PI-0012399	McRae First Ave	\$63,000	\$61,807	\$61,807	\$0	No	N/A
HG-1121	Telfair	01	PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St)	\$40,600	\$39,831	\$39,831	\$0	No	N/A
HG-1122	Telfair	01	PI-0012401	McRae Lakeside Ave	\$56,000	\$54,939	\$54,939	\$0	No	N/A
HG-1137	Telfair	01	PI-0012418	Scotland Resurface 4th Ave to 4th Ave Ext	\$98,000	\$47,919	\$47,919	\$0	No	N/A
HG-1147	Toombs	01	PI-0012421	Toombs 130 Accel-Decel Lane	\$165,974	\$161,902	\$161,902	\$0	No	N/A
HG-1149	Toombs	01	PI-0012427	Toombs Ezra Taylor Rd	\$1,140,000	\$963,930	\$963,930	\$0	No	N/A
HG-1150	Toombs	01	PI-0012429	Lyons South Victory Dr	\$200,000	\$196,212	\$196,212	\$0	No	N/A
HG-1155	Toombs	01	PI-0012436	Vidalia Adams Street	\$1,624,052	\$1,624,052	\$1,624,052	\$0	No	N/A
HG-1170	Treutlen	01	PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4 miles beyond John Deere Rd)	\$157,160	\$162,035	\$162,035	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1174	Treutlen	01	PI-0012446	Treutlen Lonesome Pine Rd	\$136,000	\$154,510	\$154,510	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1180	Treutlen	01	PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend	\$224,000	\$186,289	\$186,289	\$0	No	N/A
HG-1216	Treutlen	01	PI-0012457	Soperton Center Dr	\$87,648	\$85,988	\$85,988	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
 Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1191	Treutlen	01	PI-0012458	Soperton Varnedo St	\$35,000	\$16,721	\$16,721	\$0	No	N/A
HG-1232	Treutlen	01	PI-0012459	Soperton Parkway Dr	\$87,648	\$85,988	\$85,988	\$0	No	N/A
HG-1222	Treutlen	01	PI-0012460	Soperton Belk St	\$91,000	\$87,663	\$87,663	\$0	No	N/A
HG-1200	Treutlen	01	PI-0012461	Soperton Robby Lane	\$15,400	\$6,070	\$6,070	\$0	No	N/A
HG-1211	Treutlen	01	PI-0012463	Soperton Roydon Dr	\$15,400	\$10,604	\$10,604	\$0	No	N/A
HG-1189	Treutlen	01	PI-0012464	Soperton Railroad Avenue Overlay	\$21,000	\$7,345	\$7,345	\$0	No	N/A
HG-1224	Treutlen	01	PI-0012480	Soperton Highland Dr	\$87,648	\$86,980	\$86,980	\$0	No	N/A
RC09-000089	Wayne	01	PI-0011840	SR 169 Railroad Overpass	\$13,978,470	\$13,593,948	\$13,593,948	\$0	No	N/A
RC09-000090	Wayne	01	PI-0011841	SR 169 Widening from Sunset Blvd. to NS Railroad Overpass in Jesup	\$2,978,086	\$2,665,110	\$2,665,110	\$0	No	N/A
HG-1243	Wayne	01	PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	\$900,000	\$361,003	\$361,003	\$0	No	N/A
HG-1246	Wayne	01	PI-0012494	Wayne Collins Loop Rd	\$409,400	\$301,515	\$301,515	\$0	No	N/A
HG-1280	Wayne	01	PI-0012501	Jesup Cedar St	\$59,250	\$32,632	\$32,632	\$0	No	N/A
HG-1279	Wayne	01	PI-0012502	Jesup West Orange St Mill/Resurface	\$239,250	\$205,398	\$205,398	\$0	No	N/A
HG-1282	Wayne	01	PI-0012506	Jesup East Plum St	\$154,200	\$116,260	\$116,260	\$0	No	N/A
HG-1284	Wayne	01	PI-0012514	Odum North Church St	\$95,200	\$68,338	\$68,338	\$0	No	N/A
HG-1292	Wheeler	01	PI-0012518	Wheeler Snowhill Baptist Church Rd - CR 178 (Part - 4.7 miles) (Begin at CR 40 and	\$376,000	\$315,724	\$315,724	\$0	No	N/A
HG-1296	Wheeler	01	PI-0012522	Alamo Broad St	\$154,000	\$136,560	\$136,560	\$0	No	N/A
HG-1298	Wheeler	01	PI-0012524	Alamo Railroad St	\$84,000	\$93,659	\$93,659	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1303	Wheeler	01	PI-0012529	Glenwood SW Third Ave	\$56,000	\$41,243	\$41,243	\$0	No	N/A
HG-1304	Wheeler	01	PI-0012530	Glenwood N 5th St	\$63,000	\$46,399	\$46,399	\$0	No	N/A
HG-1313	Wilcox	01	PI-0012536	Wilcox Mount Olive Rd	\$177,216	\$165,193	\$165,193	\$0	No	N/A
HG-1314	Wilcox	01	PI-0012537	Wilcox Troutman Rd	\$32,216	\$31,928	\$31,928	\$0	No	N/A
HG-1348	Wilcox	01	PI-0012542	Abbeville E Neapolis St	\$39,879	\$29,552	\$29,552	\$0	No	N/A
HG-1337	Wilcox	01	PI-0012543	Abbeville Palm Dr	\$70,511	\$69,880	\$69,880	\$0	No	N/A
HG-1327	Wilcox	01	PI-0012544	Abbeville Bowen St	\$29,830	\$26,214	\$26,214	\$0	No	N/A



**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1341	Wilcox	01	PI-0012545	Abbeville Bell St	\$43,193	\$31,595	\$31,595	\$0	No	N/A
HG-1331	Wilcox	01	PI-0012546	Abbeville Isabella St	\$20,947	\$15,852	\$15,852	\$0	No	N/A
HG-1330	Wilcox	01	PI-0012547	Abbeville W Ocmulgee St	\$9,148	\$13,545	\$13,545	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1351	Wilcox	01	PI-0012565	Rochelle Bessie Ave	\$110,000	\$28,486	\$28,486	\$0	No	N/A
HG-0006	Appling	02	PI-0011579	Appling Red Oak Church Road	\$1,483,800	\$1,470,534	\$1,470,534	\$0	No	N/A
HG-0024	Appling	02	PI-0011596	Baxley Anthony Street	\$119,248	\$56,795	\$56,795	\$0	No	N/A
HG-0025	Appling	02	PI-0011597	Baxley Copeland Avenue	\$15,400	\$10,140	\$10,140	\$0	No	N/A
HG-0026	Appling	02	PI-0011598	Baxley MLK Avenue Seg 1	\$201,766	\$92,413	\$92,413	\$0	No	N/A
HG-0027	Appling	02	PI-0011599	Baxley Harley Street	\$28,000	\$24,188	\$24,188	\$0	No	N/A
HG-0029	Appling	02	PI-0011601	Baxley Kenny Lane	\$15,400	\$10,344	\$10,344	\$0	No	N/A
HG-0030	Appling	02	PI-0011602	Baxley MLK Avenue Seg 2	\$36,397	\$21,100	\$21,100	\$0	No	N/A
HG-0031	Appling	02	PI-0011603	Baxley Johnson Street	\$18,200	\$12,607	\$12,607	\$0	No	N/A
HG-0032	Appling	02	PI-0011604	Baxley Lackawanna Street Seg 1	\$12,600	\$7,477	\$7,477	\$0	No	N/A
HG-0033	Appling	02	PI-0011605	Baxley Pine Street	\$77,000	\$44,628	\$44,628	\$0	No	N/A
HG-0034	Appling	02	PI-0011606	Baxley SW Park Avenue	\$19,248	\$18,884	\$18,884	\$0	No	N/A
HG-0035	Appling	02	PI-0011607	Baxley North Lee Street Extension	\$9,800	\$6,525	\$6,525	\$0	No	N/A
HG-0036	Appling	02	PI-0011608	Baxley Spruce Street	\$15,400	\$9,217	\$9,217	\$0	No	N/A
HG-0037	Appling	02	PI-0011609	Baxley Fair Street	\$133,218	\$132,027	\$132,027	\$0	No	N/A
HG-0038	Appling	02	PI-0011610	Baxley Holmesville Avenue	\$138,100	\$87,467	\$87,467	\$0	No	N/A
HG-0132	Appling	02	PI-0011629	Surrency Andrews Street	\$36,400	\$19,250	\$19,250	\$0	No	N/A
HG-0143	Bleckley	02	PI-0011854	Bleckley Trail Branch Road Resurfacing	\$266,000	\$198,411	\$198,411	\$0	No	N/A
HG-0144	Bleckley	02	PI-0011855	Bleckley Limestone Road Resurfacing	\$619,200	\$613,664	\$613,664	\$0	No	N/A
HG-0146	Bleckley	02	PI-0011857	Bleckley Talmadge Coley and Irve Land Roads Resurfacing	\$491,400	\$439,029	\$439,029	\$0	No	N/A
HG-0150	Bleckley	02	PI-0011861	Cochran Beech Street	\$130,322	\$141,558	\$141,558	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0152	Bleckley	02	PI-0011863	Cochran Martin Luther King Blvd	\$78,803	\$64,634	\$64,634	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0168	Candler	02	PI-0011872	Candler High Bluff Road	\$152,250	\$150,889	\$150,889	\$0	No	N/A
HG-0169	Candler	02	PI-0011873	Candler Windmill Road	\$203,000	\$201,185	\$201,185	\$0	No	N/A
HG-0173	Candler	02	PI-0011878	Metter West Vertia Street	\$48,086	\$47,656	\$47,656	\$0	No	N/A
HG-0175	Candler	02	PI-0011879	Metter Green Street	\$61,748	\$61,196	\$61,196	\$0	No	N/A
HG-0176	Candler	02	PI-0011880	Metter Burton Avenue	\$32,044	\$31,757	\$31,757	\$0	No	N/A
HG-0177	Candler	02	PI-0011881	Metter South Kennedy Street	\$117,977	\$116,922	\$116,922	\$0	No	N/A
HG-0178	Candler	02	PI-0011882	Metter Ellis Street	\$99,031	\$98,146	\$98,146	\$0	No	N/A
HG-0179	Candler	02	PI-0011883	Metter Hulett Street	\$33,487	\$33,188	\$33,188	\$0	No	N/A
HG-0180	Candler	02	PI-0011884	Metter Smith Street	\$45,095	\$44,692	\$44,692	\$0	No	N/A
HG-0181	Candler	02	PI-0011885	Metter Boston Street	\$43,679	\$43,289	\$43,289	\$0	No	N/A
HG-0182	Candler	02	PI-0011886	Metter Mincey Street	\$46,647	\$46,230	\$46,230	\$0	No	N/A
HG-0183	Candler	02	PI-0011887	Metter South Rountree Street	\$117,977	\$116,922	\$116,922	\$0	No	N/A
HG-0184	Candler	02	PI-0011888	Metter South Williams Street	\$58,239	\$57,718	\$57,718	\$0	No	N/A
HG-0195	Candler	02	PI-0011897	Pulaski East Railroad Street	\$28,000	\$32,652	\$32,652	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0196	Candler	02	PI-0011898	Pulaski Back Street Seg 1	\$14,000	\$15,289	\$15,289	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0211	Dodge	02	PI-0011903	Dodge East Chicken Road	\$217,600	\$204,562	\$204,562	\$0	No	N/A
HG-0213	Dodge	02	PI-0011904	Dodge Milan Chauncey Road	\$425,600	\$375,103	\$375,103	\$0	No	N/A
HG-0216	Dodge	02	PI-0011905	Dodge Rocky Springs Road	\$710,400	\$575,706	\$575,706	\$0	No	N/A
HG-0212	Dodge	02	PI-0011906	Dodge Middle Ground Church Road	\$620,000	\$508,693	\$508,693	\$0	No	N/A
HG-0215	Dodge	02	PI-0011907	Dodge Edna Moore Road	\$199,200	\$160,537	\$160,537	\$0	No	N/A
HG-0219	Dodge	02	PI-0011912	Chauncey Bush Avenue -(.3 mile not on LMIG)	\$42,000	\$39,304	\$39,304	\$0	No	N/A
HG-0296	Dodge	02	PI-0011932	Eastman 8th Ave - Sheldon to Dead End	\$8,617	\$8,540	\$8,540	\$0	No	N/A
HG-0385	Dodge	02	PI-0011937	Eastman Woodlake Dr - North Lakes to Dead End	\$37,784	\$37,446	\$37,446	\$0	No	N/A
HG-0246	Dodge	02	PI-0011940	Eastman Leitch St - Livingston to 9th	\$19,223	\$19,051	\$19,051	\$0	No	N/A
HG-0236	Dodge	02	PI-0011941	Eastman Lee St - Dorrough St to Leitch	\$7,556	\$7,489	\$7,489	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0253	Dodge	02	PI-0011942	Eastman Lakeview Ct - 10th to Dead End	\$7,822	\$7,752	\$7,752	\$0	No	N/A
HG-0294	Dodge	02	PI-0011944	Eastman 7th Ave - Sheldon to Page	\$27,628	\$27,381	\$27,381	\$0	No	N/A
HG-0312	Dodge	02	PI-0011945	Eastman Foster St - 3rd Ave to Beulah	\$17,234	\$17,079	\$17,079	\$0	No	N/A
HG-0234	Dodge	02	PI-0011946	Eastman Page St- Hwy 46 to 1st Ave	\$21,079	\$20,891	\$20,891	\$0	No	N/A
HG-0271	Dodge	02	PI-0011947	Eastman 1st Ave - Oak to Plum	\$10,871	\$10,774	\$10,774	\$0	No	N/A
HG-0263	Dodge	02	PI-0011948	Eastman Delacey St - 4th to 7th	\$27,443	\$27,197	\$27,197	\$0	No	N/A
HG-0245	Dodge	02	PI-0011949	Eastman Main St - 1st Ave to Dodge Ave	\$74,242	\$73,578	\$73,578	\$0	No	N/A
HG-0237	Dodge	02	PI-0011951	Eastman Lee St - Leitch to Page	\$16,174	\$16,029	\$16,029	\$0	No	N/A
HG-0235	Dodge	02	PI-0011952	Eastman Neese St - 14th to Lee	\$22,803	\$22,599	\$22,599	\$0	No	N/A
HG-0297	Dodge	02	PI-0011953	Eastman Park St - 5th to 3rd	\$9,545	\$9,460	\$9,460	\$0	No	N/A
HG-0286	Dodge	02	PI-0011954	Eastman Eastman St - 9th to 12th	\$31,287	\$31,008	\$31,008	\$0	No	N/A
HG-0320	Dodge	02	PI-0011956	Eastman College St - Oak to 5th	\$50,644	\$50,191	\$50,191	\$0	No	N/A
HG-0309	Dodge	02	PI-0011957	Eastman King St - 1st Ave to Hwy 46	\$24,526	\$24,307	\$24,307	\$0	No	N/A
HG-0335	Dodge	02	PI-0011959	Eastman Creighton St - 14th to 9th	\$40,037	\$39,679	\$39,679	\$0	No	N/A
HG-0404	Dodge	02	PI-0011960	Eastman Greenhill - 4th to 7th Ave	\$15,246	\$15,109	\$15,109	\$0	No	N/A
HG-0255	Dodge	02	PI-0011961	Eastman Durhart St - Plum to Dead end	\$9,412	\$9,328	\$9,328	\$0	No	N/A
HG-0256	Dodge	02	PI-0011962	Eastman Morgan St - Plum to Dead End	\$9,943	\$9,854	\$9,854	\$0	No	N/A
HG-0257	Dodge	02	PI-0011963	Eastman Plum St - 2nd to MLK Dr	\$11,799	\$11,693	\$11,693	\$0	No	N/A
HG-0259	Dodge	02	PI-0011965	Eastman Burch St - 2nd to MLK Dr	\$11,534	\$11,431	\$11,431	\$0	No	N/A
HG-0270	Dodge	02	PI-0011966	Eastman 3rd Ave - Odgen to Oak	\$32,481	\$32,191	\$32,191	\$0	No	N/A
HG-0278	Dodge	02	PI-0011967	Eastman Lee St - Main to Dorough St	\$22,935	\$22,730	\$22,730	\$0	No	N/A
HG-0238	Dodge	02	PI-0011968	Eastman Park St - 14th Ave to Lee	\$25,984	\$25,751	\$25,751	\$0	No	N/A
HG-0300	Dodge	02	PI-0011970	Eastman Legion Dr - Griffin to 3rd Ave	\$37,519	\$37,183	\$37,183	\$0	No	N/A
HG-0299	Dodge	02	PI-0011971	Eastman MLK Dr - 1st to Legion Dr	\$42,159	\$41,782	\$41,782	\$0	No	N/A
HG-0293	Dodge	02	PI-0011972	Eastman 7th Ave - Page to Norman	\$22,670	\$22,467	\$22,467	\$0	No	N/A
HG-0336	Dodge	02	PI-0011975	Eastman Park St - 5th to 10th	\$36,060	\$35,738	\$35,738	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0249	Dodge	02	PI-0011998	Eastman Minter Ct - Minter Dr to Dead end	\$10,340	\$10,248	\$10,248	\$0	No	N/A
HG-0397	Dodge	02	PI-0012016	Eastman Harrison St - 1st Ave to Nanacy	\$26,939	\$26,698	\$26,698	\$0	No	N/A
HG-0322	Dodge	02	PI-0012038	Eastman Wright Dr - 2nd to 5th	\$17,897	\$17,737	\$17,737	\$0	No	N/A
RC09-000014	Dodge	02	PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	\$6,756,751	\$6,756,751	\$0	\$0	No	Blended Project - Total Project Cost \$61,435,567
HG-0464	Emanuel	02	PI-0012046	Emanuel Meeks Rd	\$490,000	\$373,569	\$373,569	\$0	No	N/A
HG-0473	Emanuel	02	PI-0012047	Emanuel Quick Road	\$350,000	\$406,306	\$406,306	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0482	Emanuel	02	PI-0012048	Emanuel Old Kenfield Rd	\$840,000	\$786,852	\$786,852	\$0	No	N/A
HG-0467	Emanuel	02	PI-0012051	Emanuel Parrish Pond Rd	\$378,000	\$222,312	\$222,312	\$0	No	N/A
HG-0522	Emanuel	02	PI-0012053	Garfield Sybil Street	\$27,128	\$16,059	\$16,059	\$0	No	N/A
HG-0529	Emanuel	02	PI-0012061	Swainsboro Downtown Sidewalk and Streetscape (Part)	\$299,864	\$297,183	\$297,183	\$0	No	N/A
HG-0532	Emanuel	02	PI-0012062	Swainsboro Industrial Way	\$154,000	\$145,730	\$145,730	\$0	No	N/A
HG-0539	Emanuel	02	PI-0012064	Swainsboro Hill St	\$56,000	\$30,887	\$30,887	\$0	No	N/A
HG-0546	Emanuel	02	PI-0012065	Swainsboro Thigpen Dr	\$156,800	\$138,845	\$138,845	\$0	No	N/A
HG-0554	Emanuel	02	PI-0012067	Swainsboro William Rountree St	\$56,000	\$50,807	\$50,807	\$0	No	N/A
HG-0555	Emanuel	02	PI-0012068	Swainsboro Howard St	\$70,000	\$32,160	\$32,160	\$0	No	N/A
HG-0533	Emanuel	02	PI-0012072	Swainsboro Race Track St	\$196,000	\$164,136	\$164,136	\$0	No	N/A
HG-0534	Emanuel	02	PI-0012073	Swainsboro Martin Luther King Jr	\$147,000	\$68,055	\$68,055	\$0	No	N/A
HG-0545	Emanuel	02	PI-0012076	Swainsboro East Moring St	\$14,000	\$13,875	\$13,875	\$0	No	N/A
HG-0549	Emanuel	02	PI-0012078	Swainsboro Kite Rd	\$289,800	\$263,498	\$263,498	\$0	No	N/A
RC09-000027	Evans	02	PI-0011443	Replace Bridge over Canoochee River on Daisy Nevils Highway	\$1,745,000	\$1,583,298	\$1,584,062	(\$764)	No	Blended Project (State Funds) - Total Project Cost \$4,641,218
HG-0570	Evans	02	PI-0012080	Evans Reg Replace Bridge over Bull Creek on Sunburv R	\$985,000	\$969,850	\$969,850	\$0	No	Blended Project (State Funds) - Total Project Cost \$1,283,350
HG-0571	Evans	02	PI-0012081	Evans Reg Replace Bridge over Scotts Creek on Davis N	\$580,000	\$568,477	\$568,477	\$0	No	Blended Project (State Funds) - Total Project Cost \$891,977
HG-0572	Evans	02	PI-0012084	Evans FE Beasley Rd	\$154,000	\$152,623	\$152,623	\$0	No	N/A
HG-0574	Evans	02	PI-0012085	Evans Bowen Rd	\$504,000	\$391,755	\$391,755	\$0	No	N/A
HG-0595	Evans	02	PI-0012091	Bellville Henry Street - Buckcravey Dr	\$42,969	\$37,151	\$37,151	\$0	No	N/A
HG-0605	Evans	02	PI-0012101	Claxton North College St Seg 1	\$28,613	\$26,745	\$26,745	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0606	Evans	02	PI-0012102	Claxton North College Street Seg 2	\$20,565	\$22,909	\$22,909	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0607	Evans	02	PI-0012103	Claxton North Clark St	\$11,287	\$12,113	\$12,113	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0608	Evans	02	PI-0012104	Claxton South Clark St	\$21,329	\$21,462	\$21,462	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0609	Evans	02	PI-0012105	Claxton South Clark Street	\$21,371	\$17,027	\$17,027	\$0	No	N/A
HG-0610	Evans	02	PI-0012106	Claxton Church St	\$112,673	\$108,793	\$108,793	\$0	No	N/A
HG-0611	Evans	02	PI-0012107	Claxton S College St	\$85,800	\$92,229	\$92,229	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0612	Evans	02	PI-0012108	Claxton S Ralph St	\$22,629	\$21,725	\$21,725	\$0	No	N/A
HG-0613	Evans	02	PI-0012109	Claxton City Hall Alley	\$15,989	\$10,662	\$10,662	\$0	No	N/A
HG-0628	Evans	02	PI-0012119	Daisy East Railroad St	\$18,200	\$36,381	\$36,381	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0632	Evans	02	PI-0012122	Hagan Turnpike Rd - Hodges St to City Limits	\$93,800	\$63,972	\$63,972	\$0	No	N/A
HG-0633	Evans	02	PI-0012123	Hagan Hodges St - Hwy 280 to City Limits	\$39,200	\$25,582	\$25,582	\$0	No	N/A
HG-0635	Evans	02	PI-0012125	Hagan Pine Ave - Brewton to Hodges	\$19,600	\$17,318	\$17,318	\$0	No	N/A
RC09-000030	Jeff Davis	02	PI-0007037	Bridge Replacement at SR 135 over Altamaha River	\$1,740,833	\$1,138,142	\$1,612,480	(\$474,338)	No	Blended Project - Total Project Cost \$25,965,353
HG-0677	Jeff Davis	02	PI-0012133	Jeff Davis Bridgeford Church Rd - CR 296	\$938,980	\$930,585	\$930,585	\$0	No	N/A
HG-0675	Jeff Davis	02	PI-0012134	Jeff Davis Pat Dixon Rd	\$537,600	\$532,794	\$532,794	\$0	No	N/A
HG-0666	Jeff Davis	02	PI-0012138	Jeff Davis WH Smith Rd - CR 38 and 297	\$637,420	\$631,721	\$631,721	\$0	No	N/A
HG-0701	Jeff Davis	02	PI-0012149	Hazlehurst Hester St	\$56,000	\$33,254	\$33,254	\$0	No	N/A
HG-0702	Jeff Davis	02	PI-0012150	Hazlehurst Girtman St	\$98,000	\$74,890	\$74,890	\$0	No	N/A
HG-0703	Jeff Davis	02	PI-0012151	Hazlehurst Williams St	\$168,000	\$166,498	\$166,498	\$0	No	N/A
HG-0704	Jeff Davis	02	PI-0012152	Hazlehurst Martin Luther King Jr Dr	\$105,000	\$91,923	\$91,923	\$0	No	N/A
HG-0705	Jeff Davis	02	PI-0012153	Hazlehurst South Tallahassee St - sidewalk	\$7,500	\$7,433	\$7,433	\$0	No	N/A
HG-0706	Jeff Davis	02	PI-0012154	Hazlehurst Burketts Ferry Sidewalk	\$45,000	\$41,497	\$41,497	\$0	No	N/A
HG-0707	Jeff Davis	02	PI-0012155	Hazlehurst Collins St Sidewalk	\$125,000	\$122,169	\$122,169	\$0	No	N/A
HG-0745	Johnson	02	PI-0012164	Johnson Snells Bridge Rd	\$284,000	\$224,776	\$224,776	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0737	Johnson	02	PI-0012167	Johnson Cross Cedar Rd Seg 1	\$320,000	\$241,162	\$241,162	\$0	No	N/A
HG-0738	Johnson	02	PI-0012168	Johnson Cross Cedar Rd Seg 2	\$212,000	\$160,708	\$160,708	\$0	No	N/A
HG-0751	Johnson	02	PI-0012172	Kite Ohoopce St Pr 2	\$17,500	\$15,629	\$15,629	\$0	No	N/A
HG-0752	Johnson	02	PI-0012173	Kite Claxton Blvd	\$9,350	\$10,386	\$10,386	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0764	Johnson	02	PI-0012177	Wrightsville Flanders Lynn Jan and Helen Sts	\$290,000	\$287,407	\$287,407	\$0	No	Blended Project (State Funds) – Total Project Cost \$322,407
HG-0763	Johnson	02	PI-0012178	Wrightsville Lakeview Dr	\$172,000	\$169,503	\$169,503	\$0	No	N/A
HG-0762	Johnson	02	PI-0012179	Wrightsville Lee St	\$65,500	\$53,767	\$53,767	\$0	No	N/A
RC09-000039	Laurens	02	PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	\$17,483,395	\$17,338,063	\$12,649,033	\$3,816,013	No	Blended Project – Total Project Cost \$17,351,633
HG-0780	Laurens	02	PI-0012189	Laurens Country Club Rd	\$637,800	\$632,098	\$632,098	\$0	No	N/A
HG-0779	Laurens	02	PI-0012190	Laurens Valambrosia Arthur Wolf Rd	\$565,600	\$316,072	\$316,072	\$0	No	N/A
HG-0798	Laurens	02	PI-0012192	Laurens Watkins Hall Rd	\$630,000	\$233,558	\$233,558	\$0	No	N/A
HG-0788	Laurens	02	PI-0012194	Laurens Stanley Cemetery Rd	\$831,000	\$823,570	\$823,570	\$0	No	N/A
HG-0793	Laurens	02	PI-0012196	Laurens Dublin Eastman Rd	\$600,600	\$595,230	\$595,230	\$0	No	N/A
HG-0792	Laurens	02	PI-0012199	Laurens Rock Springs Rd	\$1,173,200	\$773,558	\$773,558	\$0	No	N/A
HG-0811	Laurens	02	PI-0012206	Cadwell Walnut St - Hwy 126 to Snowhill	\$12,249	\$13,215	\$13,215	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0821	Laurens	02	PI-0012212	Dexter Harvey St Seg 1	\$50,024	\$48,456	\$48,456	\$0	No	N/A
HG-0825	Laurens	02	PI-0012213	Dexter Harvey St Seg 2	\$30,182	\$32,987	\$32,987	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0822	Laurens	02	PI-0012214	Dexter Bryant St Seg 1	\$40,752	\$25,169	\$25,169	\$0	No	N/A
HG-0830	Laurens	02	PI-0012217	Dublin Springdale Rd	\$575,000	\$271,051	\$271,051	\$0	No	N/A
HG-0840	Laurens	02	PI-0012223	Dudley West St	\$36,882	\$30,283	\$30,283	\$0	No	N/A
HG-0835	Laurens	02	PI-0012224	Dudley Pecan St	\$34,920	\$31,652	\$31,652	\$0	No	N/A
HG-0847	Laurens	02	PI-0012232	East Dublin Keen St	\$31,182	\$20,978	\$20,978	\$0	No	N/A
HG-0848	Laurens	02	PI-0012233	East Dublin Stanley St	\$7,955	\$10,371	\$10,371	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0849	Laurens	02	PI-0012234	East Dublin Virginia St	\$28,159	\$20,934	\$20,934	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0850	Laurens	02	PI-0012235	East Dublin Daley St	\$32,640	\$26,149	\$26,149	\$0	No	N/A
HG-0851	Laurens	02	PI-0012236	East Dublin Joiner St	\$25,905	\$26,051	\$26,051	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0852	Laurens	02	PI-0012237	East Dublin Derriso Ln	\$28,239	\$22,985	\$22,985	\$0	No	N/A
HG-0853	Laurens	02	PI-0012238	East Dublin North Elm St	\$39,189	\$31,369	\$31,369	\$0	No	N/A
HG-0857	Laurens	02	PI-0012240	East Dublin Torino Dr	\$11,136	\$10,425	\$10,425	\$0	No	N/A
HG-0858	Laurens	02	PI-0012241	East Dublin Falcon Dr	\$8,670	\$10,401	\$10,401	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0874	Laurens	02	PI-0012242	East Dublin Glen Dr	\$31,845	\$26,113	\$26,113	\$0	No	N/A
HG-0872	Laurens	02	PI-0012243	East Dublin Lewis St	\$11,375	\$10,478	\$10,478	\$0	No	N/A
HG-0876	Laurens	02	PI-0012244	East Dublin Attaway	\$72,678	\$57,481	\$57,481	\$0	No	N/A
HG-0877	Laurens	02	PI-0012245	East Dublin West Drive	\$32,905	\$26,138	\$26,138	\$0	No	N/A
HG-0859	Laurens	02	PI-0012246	East Dublin Atwood Dr	\$28,371	\$26,087	\$26,087	\$0	No	N/A
HG-0860	Laurens	02	PI-0012247	East Dublin Jordan St	\$23,227	\$29,332	\$29,332	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0861	Laurens	02	PI-0012248	East Dublin Marion St	\$58,811	\$46,209	\$46,209	\$0	No	N/A
HG-0862	Laurens	02	PI-0012249	East Dublin Braham St	\$37,121	\$30,228	\$30,228	\$0	No	N/A
HG-0875	Laurens	02	PI-0012260	East Dublin Dorsey St	\$20,549	\$18,774	\$18,774	\$0	No	N/A
HG-0896	Laurens	02	PI-0012264	Montrose Railroad St - Part (.22 mile)	\$30,606	\$26,604	\$26,604	\$0	No	N/A
HG-0910	Laurens	02	PI-0012268	Rentz West Railroad St	\$24,791	\$34,709	\$34,709	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0911	Laurens	02	PI-0012269	Rentz Simpson Ave	\$27,973	\$21,398	\$21,398	\$0	No	N/A
HG-0777	Laurens	02	PI-270724-	Laurens Chappel Mill Bridge	\$400,000	\$396,424	\$396,424	\$0	No	Blended Project - Total Project Cost \$1,696,773
HG-0913	Montgomery	02	PI-0012272	Montgomery Thompson Pond Rd Ph 2	\$443,520	\$316,285	\$316,285	\$0	No	N/A
HG-0914	Montgomery	02	PI-0012273	Montgomery Thompson Pond Rd Ph 3	\$525,000	\$421,418	\$421,418	\$0	No	N/A
HG-0932	Montgomery	02	PI-0012280	Ailey S Lee St	\$16,000	\$15,857	\$15,857	\$0	No	N/A
HG-0930	Montgomery	02	PI-0012281	Ailey East Peachtree St	\$16,000	\$12,177	\$12,177	\$0	No	N/A
HG-0929	Montgomery	02	PI-0012282	Ailey North Broad St	\$64,000	\$42,012	\$42,012	\$0	No	N/A
HG-0937	Montgomery	02	PI-0012286	Alston Church St	\$8,000	\$7,928	\$7,928	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
 Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0952	Montgomery	02	PI-0012293	Mt Vernon W. Broad St	\$67,200	\$54,368	\$54,368	\$0	No	N/A
HG-0957	Montgomery	02	PI-0012295	Mt Vernon Lester Robinson	\$70,000	\$41,079	\$41,079	\$0	No	N/A
HG-0950	Montgomery	02	PI-0012296	Mt Vernon Old Ailey Lothair Rd	\$168,000	\$112,658	\$112,658	\$0	No	N/A
HG-0968	Montgomery	02	PI-0012301	Vidalia Miracle Lane	\$60,865	\$53,326	\$53,326	\$0	No	N/A
HG-0977	Tattnall	02	PI-0012305	Tattnall Lynntown Rd	\$2,052,400	\$1,730,127	\$1,730,127	\$0	No	N/A
HG-0978	Tattnall	02	PI-0012306	Tattnall Bubba Kennedy Rd	\$966,000	\$825,961	\$825,961	\$0	No	N/A
HG-1005	Tattnall	02	PI-0012312	Collins Pearl St	\$56,000	\$42,338	\$42,338	\$0	No	N/A
HG-1004	Tattnall	02	PI-0012314	Collins Church St	\$15,867	\$12,315	\$12,315	\$0	No	N/A
HG-1002	Tattnall	02	PI-0012316	Collins Railroad St	\$7,000	\$7,615	\$7,615	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1051	Tattnall	02	PI-0012322	Glennville Park Ave	\$15,960	\$12,562	\$12,562	\$0	No	N/A
HG-1042	Tattnall	02	PI-0012323	Glennville Laura St	\$67,340	\$63,270	\$63,270	\$0	No	N/A
HG-1021	Tattnall	02	PI-0012324	Glennville Cowart Ave	\$42,700	\$36,091	\$36,091	\$0	No	N/A
HG-1059	Tattnall	02	PI-0012325	Glennville Sylvester Ashford Dr	\$98,560	\$91,792	\$91,792	\$0	No	N/A
HG-1031	Tattnall	02	PI-0012326	Glennville Hal St	\$12,040	\$10,885	\$10,885	\$0	No	N/A
HG-1024	Tattnall	02	PI-0012327	Glennville Gordon St	\$49,980	\$41,541	\$41,541	\$0	No	N/A
HG-1020	Tattnall	02	PI-0012328	Glennville Corene Ave	\$14,700	\$12,470	\$12,470	\$0	No	N/A
HG-1046	Tattnall	02	PI-0012329	Glennville Mann St	\$72,520	\$66,531	\$66,531	\$0	No	N/A
HG-1043	Tattnall	02	PI-0012330	Glennville Lewis St	\$29,400	\$24,065	\$24,065	\$0	No	N/A
HG-1025	Tattnall	02	PI-0012331	Glennville Adamson Ave	\$24,920	\$21,077	\$21,077	\$0	No	N/A
HG-1037	Tattnall	02	PI-0012332	Glennville Institute St	\$15,540	\$12,562	\$12,562	\$0	No	N/A
HG-1015	Tattnall	02	PI-0012333	Glennville Charlton St	\$42,840	\$34,348	\$34,348	\$0	No	N/A
HG-1049	Tattnall	02	PI-0012334	Glennville Oakdale Dr	\$20,440	\$17,388	\$17,388	\$0	No	N/A
HG-1055	Tattnall	02	PI-0012335	Glennville Rowland Ave	\$14,560	\$12,382	\$12,382	\$0	No	N/A
HG-1017	Tattnall	02	PI-0012336	Glennville Church St	\$85,120	\$70,182	\$70,182	\$0	No	N/A
HG-1032	Tattnall	02	PI-0012337	Glennville Hencart Rd (East)	\$113,960	\$105,555	\$105,555	\$0	No	N/A



**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
 Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1009	Tattnall	02	PI-0012339	Glennville Azalea Rd	\$39,620	\$33,635	\$33,635	\$0	No	N/A
HG-1035	Tattnall	02	PI-0012340	Glennville Herrington St	\$119,700	\$102,652	\$102,652	\$0	No	N/A
HG-1038	Tattnall	02	PI-0012341	Glennville Irvin St	\$31,780	\$31,059	\$31,059	\$0	No	N/A
HG-1030	Tattnall	02	PI-0012342	Glennville Greenwood Dr	\$46,480	\$39,574	\$39,574	\$0	No	N/A
HG-1039	Tattnall	02	PI-0012343	Glennville Kelley St	\$12,040	\$10,274	\$10,274	\$0	No	N/A
HG-1022	Tattnall	02	PI-0012344	Glennville-DeLoach Lane	\$42,140	\$35,481	\$35,481	\$0	No	N/A
HG-1058	Tattnall	02	PI-0012345	Glennville Simon St	\$86,660	\$73,592	\$73,592	\$0	No	N/A
HG-1063	Tattnall	02	PI-0012346	Glennville Water St	\$39,760	\$35,990	\$35,990	\$0	No	N/A
HG-1050	Tattnall	02	PI-0012354	Glennville Oliver Ln	\$68,180	\$59,110	\$59,110	\$0	No	N/A
HG-1081	Tattnall	02	PI-0012362	Reidsville Ohoopce St	\$129,418	\$118,059	\$118,059	\$0	No	N/A
HG-1086	Tattnall	02	PI-0012363	Reidsville Woodlawn Terrace	\$57,681	\$51,159	\$51,159	\$0	No	N/A
HG-1065	Tattnall	02	PI-0012365	Reidsville Memorial Drive Sidewalk	\$24,223	\$24,007	\$24,007	\$0	No	N/A
HG-1080	Tattnall	02	PI-0012366	Reidsville Nelson St	\$21,587	\$20,841	\$20,841	\$0	No	N/A
HG-1079	Tattnall	02	PI-0012367	Reidsville McLeod St	\$23,179	\$20,865	\$20,865	\$0	No	N/A
HG-1090	Telfair	02	PI-0012376	Telfair Tom Haley Rd	\$808,000	\$734,281	\$734,281	\$0	No	N/A
HG-1100	Telfair	02	PI-0012382	Lumber City Johnson St	\$58,800	\$58,274	\$58,274	\$0	No	N/A
HG-1103	Telfair	02	PI-0012384	Lumber City Broad St	\$49,000	\$48,562	\$48,562	\$0	No	N/A
HG-1096	Telfair	02	PI-0012385	Lumber City Central Ave	\$60,200	\$59,662	\$59,662	\$0	No	N/A
HG-1099	Telfair	02	PI-0012387	Lumber City Virginia Ave	\$46,200	\$45,787	\$45,787	\$0	No	N/A
HG-1102	Telfair	02	PI-0012388	Lumber City Pond Rd	\$50,400	\$49,949	\$49,949	\$0	No	N/A
HG-1123	Telfair	02	PI-0012402	McRae Spring Ave	\$70,000	\$69,374	\$69,374	\$0	No	N/A
HG-1124	Telfair	02	PI-0012403	McRae Industrial Blvd	\$150,000	\$148,659	\$148,659	\$0	No	N/A
HG-1125	Telfair	02	PI-0012404	(Part) McRae Magnolia St (West City Limits to Ellison Ave)	\$68,600	\$67,987	\$67,987	\$0	No	N/A
HG-1126	Telfair	02	PI-0012405	McRae East Ave	\$56,000	\$55,499	\$55,499	\$0	No	N/A
HG-1127	Telfair	02	PI-0012406	(Part) McRae Telfair Ave (MLK Blvd to Parsonage St)	\$23,800	\$23,587	\$23,587	\$0	No	N/A
HG-1128	Telfair	02	PI-0012407	McRae College St	\$70,000	\$69,374	\$69,374	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
 Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1129	Telfair	02	PI-0012408	(Part) McRae 2nd Ave Huckabee St to Willow Creek Lane	\$86,800	\$86,024	\$86,024	\$0	No	N/A
HG-1131	Telfair	02	PI-0012409	McRae 1st Ave	\$119,000	\$117,936	\$117,936	\$0	No	N/A
HG-1145	Toombs	02	PI-0012422	Toombs Providence Church Rd	\$511,000	\$506,431	\$506,431	\$0	No	N/A
HG-1146	Toombs	02	PI-0012423	Toombs Donald Anderson	\$319,200	\$316,346	\$316,346	\$0	No	N/A
HG-1143	Toombs	02	PI-0012425	Toombs Mt Moriah Church Rd	\$548,800	\$543,893	\$543,893	\$0	No	N/A
HG-1142	Toombs	02	PI-0012426	Toombs Marvin Church Rd	\$845,600	\$838,040	\$838,040	\$0	No	N/A
HG-1157	Toombs	02	PI-0012433	Vidalia Mose Coleman Rd	\$1,136,567	\$925,561	\$925,561	\$0	No	N/A
HG-1156	Toombs	02	PI-0012434	Vidalia Michael Collins Dr	\$125,000	\$124,941	\$124,941	\$0	No	N/A
HG-1159	Toombs	02	PI-0012435	Vidalia Airport Rd	\$891,445	\$891,024	\$891,024	\$0	No	N/A
HG-1187	Treutlen	02	PI-0012447	Treutlen Anderson Pond Rd	\$312,000	\$309,211	\$309,211	\$0	No	N/A
HG-1169	Treutlen	02	PI-0012449	Treutlen Old Dair Rd - Wommack Rd	\$80,000	\$79,285	\$79,285	\$0	No	N/A
HG-1186	Treutlen	02	PI-0012450	Treutlen Rosemont Church Rd (Part - 2.35 miles) (From SR 199 and go 2.35 miles)	\$188,000	\$186,319	\$186,319	\$0	No	N/A
HG-1227	Treutlen	02	PI-0012465	Soperton Westend Dr	\$38,552	\$38,208	\$38,208	\$0	No	N/A
HG-1225	Treutlen	02	PI-0012466	Soperton Omega St	\$87,648	\$86,864	\$86,864	\$0	No	N/A
HG-1228	Treutlen	02	PI-0012467	Soperton Straight St	\$38,552	\$38,208	\$38,208	\$0	No	N/A
HG-1210	Treutlen	02	PI-0012468	Soperton Sessions St	\$72,800	\$42,407	\$42,407	\$0	No	N/A
HG-1214	Treutlen	02	PI-0012469	Soperton Woodland Dr	\$91,000	\$49,431	\$49,431	\$0	No	N/A
HG-1223	Treutlen	02	PI-0012470	Soperton Texas Ave	\$15,400	\$10,005	\$10,005	\$0	No	N/A
HG-1193	Treutlen	02	PI-0012471	Soperton Edwin St	\$35,000	\$25,328	\$25,328	\$0	No	N/A
HG-1208	Treutlen	02	PI-0012472	Soperton Florida Ave	\$119,000	\$100,140	\$100,140	\$0	No	N/A
HG-1197	Treutlen	02	PI-0012473	Soperton Canady Ave	\$35,000	\$24,460	\$24,460	\$0	No	N/A
HG-1192	Treutlen	02	PI-0012474	Soperton Arch St	\$35,000	\$34,687	\$34,687	\$0	No	N/A
HG-1245	Wayne	02	PI-0012486	Wayne Widen Rayonier Rd	\$1,000,000	\$976,020	\$976,020	\$0	No	N/A
HG-1248	Wayne	02	PI-0012487	Wayne Gardi-Broadhurst Rd	\$275,000	\$274,428	\$274,428	\$0	No	N/A
HG-1234	Wayne	02	PI-0012489	WayneReg Reclamation and Widening Broadhurst Rd West	\$2,500,000	\$2,746,705	\$2,746,705	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1255	Wayne	02	PI-0012490	Wayne Railroad Crossing at Louisiana Rd	\$33,000	\$32,704	\$32,704	\$0	No	N/A
HG-1256	Wayne	02	PI-0012491	Wayne Railroad Crossing at Ed Harrell Rd	\$33,000	\$10,532	\$10,532	\$0	No	N/A
HG-1254	Wayne	02	PI-0012492	Wayne Railroad Crossing at Slover Rd	\$33,000	\$24,719	\$24,719	\$0	No	N/A
HG-1258	Wayne	02	PI-0012493	Wayne Whaley Rd	\$103,400	\$102,476	\$102,476	\$0	No	N/A
HG-1241	Wayne	02	PI-0012495	Wayne Replace Bridge on Holmesville Rd	\$600,000	\$344,743	\$344,743	\$0	No	N/A
HG-1242	Wayne	02	PI-0012496	Wayne US 341 Industrial Pk Rd	\$533,000	\$528,235	\$528,235	\$0	No	N/A
HG-1281	Wayne	02	PI-0012504	Jesup South Macon St	\$900,000	\$406,374	\$406,374	\$0	No	N/A
HG-1274	Wayne	02	PI-0012507	Jesup Eleventh St	\$148,600	\$136,290	\$136,290	\$0	No	N/A
HG-1278	Wayne	02	PI-0012508	Jesup Robert Hunter Circle	\$60,000	\$35,152	\$35,152	\$0	No	N/A
HG-1276	Wayne	02	PI-0012509	Jesup Hunter St	\$16,400	\$14,014	\$14,014	\$0	No	N/A
HG-1271	Wayne	02	PI-0012511	Jesup Bay Acres Rd Sidewalk	\$136,000	\$74,783	\$74,783	\$0	No	N/A
HG-1270	Wayne	02	PI-0012512	Jesup New East Plum St Sidewalk	\$41,500	\$41,128	\$41,128	\$0	No	N/A
HG-1268	Wayne	02	PI-0012513	Jesup New US 301 S Sidewalk	\$52,000	\$50,909	\$50,909	\$0	No	N/A
HG-1285	Wayne	02	PI-0012515	Odum Ivey St	\$15,400	\$10,647	\$10,647	\$0	No	N/A
HG-1290	Wayne	02	PI-0012516	Odum Tillman St - Railroad to Hires	\$17,920	\$11,574	\$11,574	\$0	No	N/A
HG-1297	Wheeler	02	PI-0012523	Alamo Lucille Ave Sidewalk	\$316,800	\$210,815	\$210,815	\$0	No	N/A
HG-1312	Wheeler	02	PI-0012531	Glenwood N 5th St	\$70,000	\$41,464	\$41,464	\$0	No	N/A
HG-1310	Wheeler	02	PI-0012532	Glenwood N First St	\$72,000	\$70,661	\$70,661	\$0	No	N/A
HG-1315	Wilcox	02	PI-0012538	Wilcox Thistle Rd	\$150,000	\$147,817	\$147,817	\$0	No	N/A
HG-1321	Wilcox	02	PI-0012539	Wilcox Statham Shoals Rd	\$390,000	\$386,513	\$2,363	\$311,523	No	N/A
HG-1320	Wilcox	02	PI-0012541	Wilcox Lebanon Rd	\$154,000	\$152,623	\$152,623	\$0	No	N/A
HG-1336	Wilcox	02	PI-0012550	Abbeville East Monroe	\$11,826	\$11,721	\$11,721	\$0	No	N/A
HG-1345	Wilcox	02	PI-0012551	Abbeville Reid St	\$30,652	\$30,378	\$30,378	\$0	No	N/A
HG-1342	Wilcox	02	PI-0012552	Abbeville Riverside Dr	\$15,485	\$15,347	\$15,347	\$0	No	N/A
HG-1343	Wilcox	02	PI-0012553	Abbeville Barnes St	\$26,886	\$26,646	\$26,646	\$0	No	N/A
HG-1339	Wilcox	02	PI-0012555	Abbeville West Monroe	\$32,945	\$32,651	\$32,651	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1328	Wilcox	02	PI-0012558	Abbeville Simon Keen Rd	\$59,527	\$58,995	\$58,995	\$0	No	N/A
HG-1352	Wilcox	02	PI-0012566	Rochelle Ruben St	\$70,000	\$32,559	\$32,559	\$0	No	N/A
HG-1353	Wilcox	02	PI-0012567	Rochelle Jessie St	\$110,000	\$25,783	\$25,783	\$0	No	N/A
HG-1356	Wilcox	02	PI-0012569	Rochelle Pine St	\$35,000	\$36,101	\$36,101	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0007	Appling	03	PI-0011580	Appling Altamaha School Road	\$900,000	\$891,454	\$891,454	\$0	No	N/A
HG-0012	Appling	03	PI-0011584	Baxley Thomas Street Seg 1	\$8,466	\$10,986	\$10,986	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0028	Appling	03	PI-0011600	Baxley Foundry Street	\$15,400	\$13,968	\$13,968	\$0	No	N/A
HG-0039	Appling	03	PI-0011611	Baxley Crowder Street	\$36,398	\$26,463	\$26,463	\$0	No	N/A
HG-0040	Appling	03	PI-0011612	Baxley Dogwood Lane	\$28,000	\$19,587	\$19,587	\$0	No	N/A
HG-0041	Appling	03	PI-0011613	Baxley Lucerne Street	\$36,400	\$14,829	\$14,829	\$0	No	N/A
HG-0042	Appling	03	PI-0011614	Baxley Magnolia Lane	\$49,000	\$40,268	\$40,268	\$0	No	N/A
HG-0043	Appling	03	PI-0011615	Baxley Oak Street Seg 1	\$28,000	\$23,975	\$23,975	\$0	No	N/A
HG-0044	Appling	03	PI-0011616	Baxley Penniman Street	\$57,400	\$66,754	\$0	\$61,995	No	Inflation applied to Original Estimated Cost; updated Project Budget \$66,754
HG-0045	Appling	03	PI-0011617	Baxley Second Street	\$54,600	\$43,430	\$43,430	\$0	No	N/A
HG-0046	Appling	03	PI-0011618	Baxley Hopps Street	\$51,800	\$46,399	\$46,399	\$0	No	N/A
HG-0047	Appling	03	PI-0011619	Baxley Barnes Street Seg 2	\$10,424	\$12,297	\$0	\$11,518	No	Inflation applied to Original Estimated Cost; updated Project Budget \$12,297
HG-0048	Appling	03	PI-0011620	Baxley West Allen Street	\$13,650	\$12,399	\$0	\$11,269	No	N/A
HG-0049	Appling	03	PI-0011621	Baxley Washington Street	\$8,632	\$11,689	\$11,689	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0050	Appling	03	PI-0011622	Baxley Dean Street	\$21,000	\$21,150	\$0	\$19,557	No	Inflation applied to Original Estimated Cost; updated Project Budget \$21,150
HG-0051	Appling	03	PI-0011623	Baxley Douglas Drive	\$25,200	\$10,760	\$10,760	\$0	No	N/A
HG-0052	Appling	03	PI-0011624	Baxley First Street	\$49,000	\$34,082	\$34,082	\$0	No	N/A
HG-0053	Appling	03	PI-0011625	Baxley South Harvey Street	\$19,600	\$17,653	\$0	\$15,997	No	N/A
HG-0054	Appling	03	PI-0011626	Baxley Jerome Street	\$14,000	\$7,826	\$7,826	\$0	No	N/A
HG-0055	Appling	03	PI-0011627	Baxley Jr High Drive	\$37,800	\$31,165	\$31,165	\$0	No	N/A
HG-0129	Appling	03	PI-0011630	Surrency Norwood Street	\$33,600	\$31,490	\$0	\$28,341	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0140	Bleckley	03	PI-0011635	Bleckley Browning Drive Resurfacing	\$70,000	\$52,782	\$52,782	\$0	No	N/A
HG-0141	Bleckley	03	PI-0011636	Bleckley Bates Road Resurfacing	\$252,000	\$210,830	\$208,945	\$1,886	No	N/A
HG-0142	Bleckley	03	PI-0011637	Bleckley Crest Drive Resurfacing	\$154,000	\$166,508	\$151,455	\$15,052	No	Inflation applied to Original Estimated Cost; updated Project Budget \$166,508
HG-0145	Bleckley	03	PI-0011856	Bleckley Cary Salem Road Resurfacing	\$560,000	\$452,746	\$429,980	\$22,766	No	N/A
HG-0147	Bleckley	03	PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0 miles North)	\$280,000	\$351,072	\$351,072	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$351,072
HG-0148	Bleckley	03	PI-0011859	Cochran Railroad Avenue	\$36,273	\$35,949	\$220	\$35,729	No	N/A
HG-0149	Bleckley	03	PI-0011860	Cochran Lewis Street	\$127,591	\$113,104	\$113,104	\$0	No	N/A
HG-0155	Bleckley	03	PI-0011866	Cochran Palm Street	\$66,129	\$64,886	\$64,886	\$0	No	N/A
HG-0156	Bleckley	03	PI-0011867	Cochran Crest Drive	\$74,826	\$51,178	\$51,178	\$0	No	N/A
HG-0167	Candler	03	PI-0011869	Candler St Matthews Church Road	\$761,250	\$1,019,129	\$112,266	\$392,044	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,019,129
HG-0159	Candler	03	PI-0011871	Candler Eden Church Road	\$532,000	\$634,997	\$634,997	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$634,997
HG-0185	Candler	03	PI-0011889	Metter Neal Street	\$59,717	\$79,051	\$0	\$79,051	No	Inflation applied to Original Estimated Cost; updated Project Budget \$79,051
HG-0186	Candler	03	PI-0011890	Metter South Lewis Street	\$196,431	\$196,431	\$0	\$0	No	N/A
HG-0187	Candler	03	PI-0011891	Metter East Lillian Street	\$181,997	\$234,527	\$0	\$234,527	No	Inflation applied to Original Estimated Cost; updated Project Budget \$234,527
HG-0188	Candler	03	PI-0011892	Metter Haymans Street	\$29,120	\$38,463	\$0	\$38,463	No	Inflation applied to Original Estimated Cost; updated Project Budget \$38,463
HG-0189	Candler	03	PI-0011893	Metter East Hiawatha Street	\$321,583	\$327,109	\$18,000	\$33,430	Yes	GDOT is actively managing the bidding phase of this project to reduce costs and control cost variance.
HG-0198	Candler	03	PI-0011899	Pulaski Back Street Seg 2	\$28,000	\$20,972	\$0	\$2,935	No	N/A
HG-0197	Candler	03	PI-0011900	Pulaski Lee Street	\$14,000	\$13,705	\$0	\$13,705	No	N/A
HG-0207	Dodge	03	PI-0011908	Dodge Roddy Highway	\$631,200	\$568,975	\$568,975	\$0	No	N/A
HG-0208	Dodge	03	PI-0011909	Dodge Horne Road	\$470,400	\$402,427	\$402,427	\$0	No	N/A
HG-0209	Dodge	03	PI-0011910	Dodge Jim Ross Road = Part (2.95 mi) - (Begin at SR 87 End at Ran Stewart Road (CR 74))	\$236,000	\$350,914	\$350,914	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0220	Dodge	03	PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	\$31,920	\$49,462	\$37,096	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-0242	Dodge	03	PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	\$63,636	\$59,125	\$53,238	\$5,886	No	N/A
HG-0243	Dodge	03	PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	\$6,708	\$6,232	\$5,612	\$620	No	N/A
HG-0273	Dodge	03	PI-0011943	Eastman Edgewood Rd - MLK Dr to MLK Dr	\$25,322	\$23,526	\$21,184	\$2,342	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0241	Dodge	03	PI-0011950	Eastman Ada St - 14th to Dead end	\$13,787	\$12,810	\$11,534	\$1,275	No	N/A
HG-0326	Dodge	03	PI-0011958	Eastman Morgan Creek Dr - Mary Alexander to Bypass	\$27,045	\$25,127	\$22,626	\$2,502	No	N/A
HG-0258	Dodge	03	PI-0011964	Eastman Popular St - 2nd to 1st	\$6,894	\$6,406	\$5,768	\$638	No	N/A
HG-0267	Dodge	03	PI-0011969	Eastman 11th Ave - Pine Dr to Oak	\$17,234	\$16,012	\$14,418	\$1,594	No	N/A
HG-0422	Dodge	03	PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	\$32,481	\$30,178	\$27,174	\$3,004	No	N/A
HG-0423	Dodge	03	PI-0011974	Eastman 11th Ave - Creighton to Pine Drive	\$18,295	\$16,999	\$15,306	\$1,692	No	N/A
HG-0310	Dodge	03	PI-0011976	Eastman Foster St - Hwy 46 to 3rd Ave	\$16,306	\$15,150	\$13,641	\$1,508	No	N/A
HG-0311	Dodge	03	PI-0011977	Eastman Foster St - Hwy 46 to Anson Ave	\$5,674	\$5,272	\$4,747	\$525	No	N/A
HG-0350	Dodge	03	PI-0011978	Eastman Golf Course Rd - Cochran Rd to Jack Johnson	\$30,094	\$27,952	\$25,169	\$2,783	No	N/A
HG-0279	Dodge	03	PI-0011979	Eastman Ogden St - 2nd to 5th	\$16,572	\$15,397	\$13,864	\$1,533	No	N/A
HG-0282	Dodge	03	PI-0011980	Eastman Livingston St - Leitch to Page	\$9,545	\$8,868	\$7,986	\$883	No	N/A
HG-0290	Dodge	03	PI-0011981	Eastman North St - Page to 14th Ave	\$17,287	\$16,062	\$14,463	\$1,599	No	N/A
HG-0295	Dodge	03	PI-0011982	Eastman Dorough St - 14th to Norman	\$22,007	\$20,446	\$18,411	\$2,036	No	N/A
HG-0254	Dodge	03	PI-0011983	Eastman 10th Ave - Forest Lake to 9th	\$38,712	\$35,968	\$32,387	\$3,581	No	N/A
HG-0275	Dodge	03	PI-0011984	Eastman 3rd Ave - Legion Dr to Delacy St	\$6,628	\$6,158	\$5,545	\$613	No	N/A
HG-0353	Dodge	03	PI-0011985	Eastman 10th Ave - Main to Oak	\$13,257	\$12,317	\$11,091	\$1,226	No	N/A
HG-0348	Dodge	03	PI-0011986	Eastman Greenwood St - 5th to 7th	\$11,269	\$10,470	\$9,428	\$1,042	No	N/A
HG-0298	Dodge	03	PI-0011987	Eastman Magnolia St - 5th to 3rd	\$9,280	\$8,622	\$7,764	\$858	No	N/A
HG-0318	Dodge	03	PI-0011988	Eastman 9th Ave - Page to City Limits	\$32,878	\$30,586	\$27,545	\$3,041	No	N/A
HG-0337	Dodge	03	PI-0011989	Eastman Pine St - 10th to 5th	\$30,094	\$27,952	\$25,169	\$2,783	No	N/A
HG-0339	Dodge	03	PI-0011990	Eastman 7th Ave - Oak St to Dead end	\$11,931	\$10,916	\$9,830	\$1,087	No	N/A
HG-0354	Dodge	03	PI-0011991	Eastman 12th Ave - Main to Oak	\$11,534	\$10,717	\$9,650	\$1,067	No	N/A
HG-0355	Dodge	03	PI-0011992	Eastman 13th Ave - Oak to Main	\$10,871	\$10,101	\$9,095	\$1,006	No	N/A
HG-0346	Dodge	03	PI-0011993	Eastman 14th Ave - Main to Oak	\$13,257	\$12,317	\$11,091	\$1,226	No	N/A
HG-0356	Dodge	03	PI-0011994	Eastman 8th Ave - Main to Oak	\$16,306	\$15,150	\$13,641	\$1,508	No	N/A
HG-0357	Dodge	03	PI-0011995	7th Ave - Oak to Main	\$13,655	\$12,687	\$11,424	\$1,263	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0358	Dodge	03	PI-0011996	6th Ave - Main to Oak	\$12,197	\$11,332	\$10,204	\$1,128	No	N/A
HG-0362	Dodge	03	PI-0011997	Eastman Hardin St - Page To Dead End	\$9,015	\$8,377	\$7,543	\$834	No	N/A
HG-0260	Dodge	03	PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	\$31,685	\$29,439	\$26,508	\$2,931	No	N/A
HG-0332	Dodge	03	PI-0012000	Eastman Park Way - 5th Ave to Main	\$5,965	\$5,542	\$4,990	\$552	No	N/A
HG-0317	Dodge	03	PI-0012006	Eastman 9th Ave - Oak to Page	\$44,015	\$4,348	\$3,939	\$409	No	N/A
HG-0302	Dodge	03	PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	\$7,689	\$7,145	\$6,434	\$711	No	N/A
HG-0321	Dodge	03	PI-0012010	Eastman Odgen Lane - 2nd to 5th	\$17,632	\$16,421	\$14,790	\$1,631	No	N/A
HG-0281	Dodge	03	PI-0012014	Eastman Clements St - 4th to 7th	\$11,391	\$10,583	\$9,530	\$1,054	No	N/A
HG-0409	Dodge	03	PI-0012017	Eastman 1st Ave - 5th Ave to South Carolina	\$11,931	\$10,916	\$9,830	\$1,087	No	N/A
HG-0376	Dodge	03	PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	\$17,500	\$16,260	\$14,641	\$1,619	No	N/A
HG-0375	Dodge	03	PI-0012021	Eastman Laurel Lane - Dead End to Dead End	\$14,715	\$13,672	\$12,311	\$1,361	No	N/A
HG-0361	Dodge	03	PI-0012036	Eastman 17th Ave - Main to Oak	\$9,280	\$8,622	\$7,764	\$858	No	N/A
HG-0325	Dodge	03	PI-0012037	Eastman Oak Forest Rd - Plaza to Dead End	\$14,185	\$13,179	\$11,867	\$1,312	No	N/A
HG-0329	Dodge	03	PI-0012039	Eastman 4th Ave - 5th to Main	\$30,890	\$28,700	\$25,843	\$2,857	No	N/A
HG-0405	Dodge	03	PI-0012040	Eastman Wendy Way - Nancy St to Russell St	\$17,977	\$16,702	\$15,040	\$1,663	No	N/A
HG-0425	Dodge	03	PI-0012041	Eastman Pine Dr - 9th to 12th	\$25,587	\$23,772	\$21,406	\$2,367	No	N/A
HG-0292	Dodge	03	PI-0012042	Eastman Sheldon St - Anson Ave to Dead End	\$53,030	\$49,259	\$44,354	\$4,905	No	N/A
HG-0493	Emanuel	03	PI-0012045	Emanuel Odomville Church Rd	\$210,000	\$364,618	\$3,304	\$93,105	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-0430	Emanuel	03	PI-0012049	Emanuel Old Savannah Rd	\$924,000	\$895,122	\$895,122	\$0	No	N/A
HG-0479	Emanuel	03	PI-0012050	Emanuel Pendleton Springs Rd	\$490,000	\$682,537	\$0	\$466,444	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-0525	Emanuel	03	PI-0012055	Swainsboro Lambs Bridge Road	\$168,000	\$166,498	\$148,612	\$17,886	No	N/A
HG-0553	Emanuel	03	PI-0012060	Swainsboro Short Street	\$28,000	\$13,624	\$11,547	\$2,077	No	N/A
HG-0537	Emanuel	03	PI-0012063	Swainsboro Fortune Loop	\$56,000	\$32,476	\$25,477	\$6,999	No	N/A
HG-0551	Emanuel	03	PI-0012066	Swainsboro Oaklawn Dr	\$112,000	\$76,856	\$53,468	\$23,388	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0536	Emanuel	03	PI-0012069	Swainsboro Prosperity Dr	\$84,000	\$54,448	\$47,900	\$6,548	No	N/A
HG-0538	Emanuel	03	PI-0012070	Swainsboro West Meadow Lake	\$224,000	\$221,997	\$221,997	\$0	No	N/A
HG-0540	Emanuel	03	PI-0012071	Swainsboro Arden Dr	\$112,000	\$86,125	\$60,997	\$25,128	No	N/A
HG-0543	Emanuel	03	PI-0012074	Swainsboro Mcleod Bridge Rd	\$126,000	\$118,741	\$99,643	\$19,097	No	N/A
HG-0544	Emanuel	03	PI-0012075	Swainsboro Old Nunez Rd	\$210,000	\$176,908	\$152,776	\$24,131	No	N/A
HG-0547	Emanuel	03	PI-0012077	Swainsboro Lake Luck Dr	\$63,000	\$62,437	\$56,425	\$6,012	No	N/A
HG-0550	Emanuel	03	PI-0012079	Swainsboro Moreland Ave	\$56,000	\$32,517	\$28,082	\$4,435	No	N/A
HG-0575	Evans	03	PI-0012087	Evans Stafford Rd	\$266,000	\$262,010	\$262,010	\$0	No	N/A
HG-0577	Evans	03	PI-0012088	Evans Lex Strickland Rd	\$154,000	\$151,690	\$131,723	\$19,967	No	N/A
HG-0578	Evans	03	PI-0012089	Evans Melissa Circle	\$56,000	\$55,160	\$50,158	\$5,002	No	N/A
HG-0596	Evans	03	PI-0012092	Claxton Perry Lee Deloach	\$27,708	\$24,654	\$31	\$23,917	No	N/A
HG-0597	Evans	03	PI-0012093	Claxton West Liberty Street Seg 1	\$15,297	\$14,539	\$17	\$12,018	No	N/A
HG-0598	Evans	03	PI-0012094	Claxton West Liberty Street Seg 2	\$47,980	\$37,314	\$53	\$33,434	No	N/A
HG-0614	Evans	03	PI-0012110	Claxton Barnes St	\$40,600	\$40,396	\$0	\$37,668	No	N/A
HG-0615	Evans	03	PI-0012111	Claxton Freeman St	\$13,881	\$14,562	\$0	\$14,562	No	Inflation applied to Original Estimated Cost; updated Project Budget \$14,562
HG-0616	Evans	03	PI-0012112	Claxton S Claxton Ave	\$63,169	\$64,018	\$0	\$59,268	No	Inflation applied to Original Estimated Cost; updated Project Budget \$64,018
HG-0617	Evans	03	PI-0012113	Claxton Ridge Street	\$29,617	\$31,190	\$0	\$30,221	No	Inflation applied to Original Estimated Cost; updated Project Budget \$31,190
HG-0618	Evans	03	PI-0012114	Claxton E Long St	\$120,733	\$99,549	\$0	\$79,531	No	N/A
HG-0619	Evans	03	PI-0012115	Claxton Bowen Lane	\$10,642	\$10,282	\$0	\$9,596	No	N/A
HG-0621	Evans	03	PI-0012116	Claxton S Peters St	\$82,197	\$75,851	\$0	\$72,469	No	N/A
HG-0623	Evans	03	PI-0012117	Claxton E Smith St - (Part) (S. Newton St. to Anderson Ave.)	\$34,035	\$68,345	\$0	\$66,728	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0627	Evans	03	PI-0012120	Daisy West Railroad St	\$25,189	\$30,567	\$0	\$27,836	No	Inflation applied to Original Estimated Cost; updated Project Budget \$30,567
HG-0636	Evans	03	PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	\$30,800	\$26,136	\$22,097	\$4,039	No	N/A
HG-0637	Evans	03	PI-0012127	Hagan Calhoun Street	\$7,000	\$5,147	\$3,601	\$1,545	No	N/A
HG-0630	Evans	03	PI-0012128	Hagan South Railroad Ave -Perkins Mill to Calhoun St	\$68,600	\$46,371	\$38,887	\$7,485	No	N/A



**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
 Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0638	Evans	03	PI-0012129	Hagan Hodges St - Hwy 280 to Cedar	\$37,800	\$32,581	\$26,178	\$6,403	No	N/A
HG-0657	Evans	03	PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	\$9,800	\$9,712	\$59	\$9,653	No	N/A
HG-0667	Jeff Davis	03	PI-0012140	Jeff Davis Philadelphia Church Rd - CR 294	\$547,200	\$564,540	\$180,677	\$383,863	No	Inflation applied to Original Estimated Cost; updated Project Budget \$564,540
HG-0672	Jeff Davis	03	PI-0012141	Jeff Davis Satilla Church Rd	\$245,000	\$253,109	\$80,895	\$172,214	No	Inflation applied to Original Estimated Cost; updated Project Budget \$253,109
HG-0691	Jeff Davis	03	PI-0012142	Jeff Davis Elizabeth Church Rd	\$412,975	\$415,855	\$136,359	\$279,496	No	Inflation applied to Original Estimated Cost; updated Project Budget \$415,855
HG-0708	Jeff Davis	03	PI-0012156	Hazlehurst Kersey St	\$98,000	\$50,723	\$49,742	\$981	No	N/A
HG-0709	Jeff Davis	03	PI-0012157	Hazlehurst Sycamore St	\$21,000	\$22,400	\$22,088	\$312	No	Inflation applied to Original Estimated Cost; updated Project Budget \$22,400
HG-0710	Jeff Davis	03	PI-0012158	Hazlehurst East Plum St	\$84,000	\$84,424	\$82,978	\$1,446	No	Inflation applied to Original Estimated Cost; updated Project Budget \$84,424
HG-0711	Jeff Davis	03	PI-0012159	Hazlehurst Collins St	\$98,000	\$95,412	\$93,556	\$1,856	No	N/A
HG-0712	Jeff Davis	03	PI-0012160	Hazlehurst Wilson St	\$140,000	\$93,882	\$92,616	\$1,266	No	N/A
HG-0747	Johnson	03	PI-0012169	Johnson Tuckers Grove Church Rd Ph 1	\$574,000	\$574,000	\$0	\$0	No	N/A
HG-0741	Johnson	03	PI-0012170	Johnson Pringle Rd	\$200,000	\$185,316	\$185,316	\$0	No	N/A
HG-0753	Johnson	03	PI-0012174	Kite Hatcher St	\$28,000	\$26,221	\$0	\$16,141	No	N/A
HG-0761	Johnson	03	PI-0012180	Wrightsville Myrtle Ave	\$185,000	\$182,225	\$8,332	\$136,343	No	N/A
HG-0767	Johnson	03	PI-0012181	Wrightsville Court St	\$263,000	\$259,055	\$11,249	\$168,791	No	N/A
HG-0768	Johnson	03	PI-0012182	Wrightsville Georgia Ave	\$46,000	\$45,310	\$2,231	\$39,436	No	N/A
HG-0770	Johnson	03	PI-0012183	Wrightsville Bradford St	\$47,000	\$46,295	\$1,389	\$44,895	No	N/A
HG-0786	Laurens	03	PI-0012191	Laurens Butler Rd	\$933,000	\$932,560	\$61,673	\$870,887	No	N/A
HG-0787	Laurens	03	PI-0012193	Laurens Thairdell Rd	\$600,000	\$600,000	\$3,636	\$0	No	N/A
HG-0789	Laurens	03	PI-0012195	Laurens Anderson Rd	\$543,000	\$543,000	\$0	\$0	No	N/A
HG-0802	Laurens	03	PI-0012197	Laurens Mark Wood Rd	\$637,000	\$339,798	\$339,798	\$0	No	N/A
HG-0807	Laurens	03	PI-0012198	Laurens Old Toombsboro Rd	\$1,117,200	\$901,247	\$901,247	\$0	No	N/A
HG-0805	Laurens	03	PI-0012200	Laurens Ed Becham Rd	\$162,292	\$160,841	\$160,841	\$0	No	N/A
HG-0812	Laurens	03	PI-0012201	Cadwell Coleman St Seg 1	\$17,712	\$20,137	\$277	\$19,860	No	Inflation applied to Original Estimated Cost; updated Project Budget \$20,137
HG-0813	Laurens	03	PI-0012202	Cadwell Coleman St Seg 2	\$16,837	\$16,914	\$264	\$16,650	No	Inflation applied to Original Estimated Cost; updated Project Budget \$16,914
HG-0809	Laurens	03	PI-0012204	Cadwell Snowhill St - Hwy 117 to Railroad	\$12,833	\$12,225	\$200	\$12,025	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0814	Laurens	03	PI-0012205	Cadwell Coleman St Seg 3	\$12,674	\$24,770	\$0	\$24,770	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0815	Laurens	03	PI-0012207	Cadwell Coleman St Seg 4	\$25,162	\$23,923	\$0	\$23,923	No	N/A
HG-0810	Laurens	03	PI-0012208	Cadwell Walnut McCook St	\$25,321	\$26,927	\$0	\$26,927	No	Inflation applied to Original Estimated Cost; updated Project Budget \$26,927
HG-0816	Laurens	03	PI-0012209	Cadwell Coleman St Seg 5	\$30,014	\$27,396	\$0	\$27,396	No	N/A
HG-0826	Laurens	03	PI-0012215	Dexter Bryant St Seg 2	\$13,255	\$19,385	\$0	\$19,385	No	Inflation applied to Original Estimated Cost; updated Project Budget \$19,385
HG-0832	Laurens	03	PI-0012218	Dublin Stubbs Park Rd	\$3,530,000	\$4,204,730	\$251,851	\$1,049,490	No	Inflation applied to Original Estimated Cost; updated Project Budget \$4,204,730
HG-0839	Laurens	03	PI-0012225	Dudley Oak St	\$77,820	\$68,238	\$0	\$68,238	No	N/A
HG-0856	Laurens	03	PI-0012239	East Dublin Piedmont Dr	\$20,417	\$16,544	\$0	\$16,007	No	N/A
HG-0863	Laurens	03	PI-0012250	East Dublin Rosewood Dr	\$18,905	\$15,218	\$15,218	\$0	No	N/A
HG-0864	Laurens	03	PI-0012251	East Dublin Larsen St	\$38,420	\$19,099	\$19,099	\$0	No	N/A
HG-0865	Laurens	03	PI-0012252	East Dublin South Dr	\$18,110	\$13,730	\$13,730	\$0	No	N/A
HG-0866	Laurens	03	PI-0012253	East Dublin Buckingham	\$109,269	\$93,923	\$93,923	\$0	No	N/A
HG-0895	Laurens	03	PI-0012254	East Dublin Powell Dr	\$34,894	\$24,868	\$0	\$24,781	No	N/A
HG-0867	Laurens	03	PI-0012255	East Dublin Ferry St Seg 1	\$35,901	\$24,868	\$0	\$24,868	No	N/A
HG-0868	Laurens	03	PI-0012256	East Dublin Getty St	\$34,523	\$27,144	\$0	\$27,144	No	N/A
HG-0869	Laurens	03	PI-0012257	East Dublin Taylor Ln	\$12,144	\$4,322	\$0	\$4,322	No	N/A
HG-0870	Laurens	03	PI-0012258	East Dublin Poplar St	\$62,008	\$44,119	\$0	\$44,119	No	N/A
HG-0871	Laurens	03	PI-0012259	East Dublin Stewart St	\$33,303	\$26,376	\$0	\$26,376	No	N/A
HG-0878	Laurens	03	PI-0012261	East Dublin Jackson St	\$25,826	\$17,581	\$0	\$17,466	No	N/A
HG-0879	Laurens	03	PI-0012262	East Dublin Ferry St Seg 2 - Part (Circle Dr to Johnson St)	\$28,769	\$57,781	\$0	\$57,781	No	Inflation applied to Original Estimated Cost; updated Project Budget \$57,781
HG-0904	Laurens	03	PI-0012270	Rentz Circle Dr	\$34,946	\$22,206	\$0	\$22,027	No	N/A
HG-0915	Montgomery	03	PI-0012274	Montgomery Thompson Pond Rd Ph 4	\$525,000	\$471,777	\$471,777	\$0	No	N/A
HG-0916	Montgomery	03	PI-0012275	Montgomery Taylor Springs Rd	\$316,538	\$336,207	\$336,207	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0928	Montgomery	03	PI-0012283	Ailey West Old Ailey Lothair Rd	\$40,000	\$51,991	\$51,991	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0927	Montgomery	03	PI-0012284	Ailey City Street Striping	\$18,480	\$16,818	\$16,818	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0938	Montgomery	03	PI-0012287	Alston Wilkes Circle - Part (From Carrie Drive North approximately .11 miles)	\$33,302	\$46,647	\$46,647	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-0965	Montgomery	03	PI-0012292	Mt Vernon Alston Rd	\$56,000	\$36,284	\$36,284	\$0	No	N/A
HG-0959	Montgomery	03	PI-0012294	Mt Vernon MLK JR Dr	\$109,200	\$103,623	\$103,623	\$0	No	N/A
HG-0946	Montgomery	03	PI-0012297	Mt Vernon Robinson St	\$105,000	\$90,864	\$90,864	\$0	No	N/A
HG-0942	Montgomery	03	PI-0012298	Mt Vernon North Washington St	\$109,200	\$120,943	\$120,943	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0941	Montgomery	03	PI-0012299	Mt Vernon South Washington St	\$27,976	\$22,676	\$22,676	\$0	No	N/A
RC09-000062	Tattnall	03	PI-0008289	SR 23, 57 Passing Lanes Glennville to Reidsville	\$10,900,000	\$10,900,000	\$2,577,301	\$1,497,611	No	N/A
HG-0976	Tattnall	03	PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD GA 23/57 and End at US 301/73)	\$909,040	\$910,037	\$40,258	\$9,476	Yes	GDOT is actively managing the bidding phase of this project to reduce costs and control cost variance.
HG-0980	Tattnall	03	PI-0012307	Tattnall Hillview Rd	\$1,132,500	\$1,078,995	\$1,078,995	\$0	No	N/A
HG-0987	Tattnall	03	PI-0012308	Tattnall Airport Rd	\$610,000	\$613,696	\$24,096	\$26,794	Yes	GDOT is actively managing the bidding phase of this project to reduce costs and control cost variance.
HG-1006	Tattnall	03	PI-0012313	Collins Jones St	\$11,550	\$14,473	\$0	\$13,713	No	Inflation applied to Original Estimated Cost; updated Project Budget \$14,473
HG-1003	Tattnall	03	PI-0012315	Collins Williams St	\$4,375	\$7,014	\$0	\$6,539	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
HG-1041	Tattnall	03	PI-0012338	Glennville Lakeview Dr	\$63,980	\$55,300	\$55,300	\$0	No	N/A
HG-1019	Tattnall	03	PI-0012347	Glennville Continental Dr	\$37,660	\$24,183	\$24,183	\$0	No	N/A
HG-1057	Tattnall	03	PI-0012348	Glennville Sharon Rd	\$24,220	\$20,853	\$20,853	\$0	No	N/A
HG-1060	Tattnall	03	PI-0012349	Glennville Taylor Lane	\$24,500	\$22,515	\$22,515	\$0	No	N/A
HG-1053	Tattnall	03	PI-0012350	Glennville Queen Dr	\$33,460	\$30,197	\$30,197	\$0	No	N/A
HG-1010	Tattnall	03	PI-0012351	Glennville Baker St	\$69,020	\$58,780	\$58,780	\$0	No	N/A
HG-1054	Tattnall	03	PI-0012352	Glennville Railroad St	\$135,520	\$114,520	\$114,520	\$0	No	N/A
HG-1040	Tattnall	03	PI-0012353	Glennville Kicklighter St	\$40,180	\$34,445	\$34,445	\$0	No	N/A
HG-1014	Tattnall	03	PI-0012355	Glennville Cedar St	\$61,460	\$58,868	\$58,868	\$0	No	N/A
HG-1056	Tattnall	03	PI-0012356	Glennville Rustin St	\$51,380	\$34,860	\$34,860	\$0	No	N/A
HG-1016	Tattnall	03	PI-0012357	Glennville China St	\$70,280	\$46,380	\$46,380	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1011	Tattnall	03	PI-0012358	Glennville Banks St	\$106,680	\$86,055	\$86,055	\$0	No	N/A
HG-1045	Tattnall	03	PI-0012359	Glennville Loves Chapel Rd	\$140,700	\$113,350	\$113,350	\$0	No	N/A
HG-1069	Tattnall	03	PI-0012368	Reidsville Blount St	\$104,621	\$103,052	\$5,418	\$52,719	No	N/A
HG-1067	Tattnall	03	PI-0012369	Reidsville Anderson St	\$112,100	\$110,419	\$5,806	\$55,308	No	N/A
HG-1071	Tattnall	03	PI-0012370	Reidsville Chandler Ave	\$148,883	\$146,650	\$7,711	\$68,158	No	N/A
HG-1072	Tattnall	03	PI-0012371	Reidsville Church St	\$36,651	\$36,101	\$1,898	\$16,776	No	N/A
HG-1074	Tattnall	03	PI-0012372	Reidsville Glenview Dr	\$24,743	\$24,372	\$1,281	\$22,694	No	N/A
HG-1092	Telfair	03	PI-0012377	Telfair Fishing Creek Rd	\$352,000	\$348,853	\$348,853	\$0	No	N/A
HG-1093	Telfair	03	PI-0012378	Telfair Kinnett and Friendship Connector - Yawn Rd	\$28,263	\$28,010	\$28,010	\$0	No	N/A
HG-1108	Telfair	03	PI-0012381	Lumber City Randall St	\$15,400	\$12,636	\$12,388	\$248	No	N/A
HG-1101	Telfair	03	PI-0012383	Lumber City West Ave	\$37,800	\$29,047	\$28,477	\$570	No	N/A
HG-1098	Telfair	03	PI-0012386	Lumber City Church St	\$63,000	\$69,613	\$68,299	\$1,314	No	Inflation applied to Original Estimated Cost; updated Project Budget \$69,613
HG-1105	Telfair	03	PI-0012390	Lumber City Sand Pit Rd	\$91,000	\$84,340	\$82,696	\$1,644	No	N/A
HG-1104	Telfair	03	PI-0012392	Lumber City Pine St	\$21,000	\$15,792	\$15,506	\$286	No	N/A
HG-1129	Telfair	03	PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	\$5,600	\$4,436	\$3,950	\$487	No	N/A
HG-1132	Telfair	03	PI-0012410	McRae 5th Ave	\$98,000	\$85,857	\$73,817	\$12,040	No	N/A
HG-1133	Telfair	03	PI-0012411	McRae Graham St	\$126,000	\$157,982	\$144,398	\$13,584	No	Inflation applied to Original Estimated Cost; updated Project Budget \$157,982
HG-1134	Telfair	03	PI-0012412	McRae Brewton	\$182,000	\$228,197	\$209,471	\$18,726	No	Inflation applied to Original Estimated Cost; updated Project Budget \$228,197
HG-1135	Telfair	03	PI-0012413	(Part) McRae Bruce (Macville Ave to East Willow Creek Lane)	\$5,040	\$3,903	\$3,465	\$438	No	N/A
HG-1136	Telfair	03	PI-0012414	McRae 4th Ave	\$154,000	\$193,089	\$178,053	\$15,036	No	Inflation applied to Original Estimated Cost; updated Project Budget \$193,089
HG-1121	Telfair	03	PI-0012415	(Part) McRae 8th Ave (Liberty St to Willow Creek Lane)	\$22,400	\$18,864	\$16,917	\$1,947	No	N/A
HG-1127	Telfair	03	PI-0012416	(Part) McRae Telfair Ave (Smith to Willow Creek Lane)	\$104,918	\$88,473	\$79,354	\$9,119	No	N/A
HG-1116	Telfair	03	PI-0012417	McRae Strozier Street	\$42,000	\$34,655	\$31,004	\$3,651	No	N/A
HG-1141	Toombs	03	PI-0012419	Toombs Lyons Center Rd	\$628,600	\$622,980	\$622,980	\$0	No	N/A
HG-1140	Toombs	03	PI-0012420	Toombs County wide Striping	\$279,900	\$275,702	\$227,721	\$47,981	No	N/A
HG-1148	Toombs	03	PI-0012424	Toombs Five Point Resurfacing	\$214,200	\$212,285	\$212,285	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1144	Toombs	03	PI-0012428	Toombs New Normantown Rd	\$631,929	\$626,279	\$626,279	\$0	No	N/A
HG-1151	Toombs	03	PI-0012430	Lyons West Oglethorpe Ave	\$200,000	\$221,021	\$8,987	\$212,033	No	Inflation applied to Original Estimated Cost; updated Project Budget \$221,021
HG-1152	Toombs	03	PI-0012431	Lyons North Lanier and North Lexington	\$201,316	\$221,021	\$8,987	\$212,033	No	Inflation applied to Original Estimated Cost; updated Project Budget \$221,021
HG-1154	Toombs	03	PI-0012432	Lyons SR 292 and Oxley Dr	\$1,059,000	\$2,208,447	\$359,299	\$255,581	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost
HG-1158	Toombs	03	PI-0012437	Vidalia Pete Phillips Rd	\$218,029	\$280,212	\$20,748	\$208,822	No	Inflation applied to Original Estimated Cost; updated Project Budget \$280,212
HG-1160	Toombs	03	PI-0012438	Vidalia Brinson Rd	\$221,010	\$284,043	\$12,150	\$209,179	No	Inflation applied to Original Estimated Cost; updated Project Budget \$284,043
HG-1161	Toombs	03	PI-0012439	Vidalia Lowery Place	\$62,755	\$80,653	\$5,676	\$63,623	No	Inflation applied to Original Estimated Cost; updated Project Budget \$80,653
HG-1162	Toombs	03	PI-0012440	Vidalia Curry St	\$50,120	\$64,414	\$3,212	\$51,389	No	Inflation applied to Original Estimated Cost; updated Project Budget \$64,414
HG-1163	Toombs	03	PI-0012441	Vidalia Truman St	\$64,002	\$82,256	\$7,501	\$38,633	No	Inflation applied to Original Estimated Cost; updated Project Budget \$82,256
HG-1164	Toombs	03	PI-0012442	Vidalia Rudell Rd	\$114,975	\$147,766	\$8,466	\$111,178	No	Inflation applied to Original Estimated Cost; updated Project Budget \$147,766
HG-1165	Toombs	03	PI-0012443	Vidalia Semco Rd	\$114,975	\$147,766	\$9,004	\$112,061	No	Inflation applied to Original Estimated Cost; updated Project Budget \$147,766
HG-1167	Toombs	03	PI-0012444	Vidalia Upgrade Railroad Crossing (Part) (8 crossings)	\$157,500	\$155,138	\$0	\$148,310	No	N/A
RC09-000077	Toombs	03	PI-522220-	Widening of U.S. 1/SR 4 from North of Williams Creek (near Appling line) to Green Oak Road. 522190. 522180	\$58,676,371	\$45,376,371	\$7,686,498	\$7,962,461	No	Blended Project - Total Project Cost \$142,659,277
HG-1177	Treutlen	03	PI-0012451	Treutlen Ohoopee Bend Rd (2.1 miles) (From SR 86 to Ohoopee Bend Rd. Dead End)	\$168,000	\$224,911	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$224,911
HG-1176	Treutlen	03	PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel)	\$64,000	\$56,270	\$56,270	\$0	No	N/A
HG-1182	Treutlen	03	PI-0012453	Treutlen Tobacco Trail	\$112,000	\$92,717	\$92,717	\$0	No	N/A
HG-1178	Treutlen	03	PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from Crooked Run Rd. to SR 171/US 221 at County line)	\$24,000	\$45,404	\$45,404	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1181	Treutlen	03	PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin)	\$100,000	\$74,026	\$74,026	\$0	No	N/A
HG-1173	Treutlen	03	PI-0012456	Treutlen Secret Forest Rd	\$80,000	\$119,162	\$119,162	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1217	Treutlen	03	PI-0012462	Soperton Varnedo St	\$38,552	\$41,466	\$41,466	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$41,466
HG-1226	Treutlen	03	PI-0012475	Soperton Pitus Rd	\$87,648	\$116,555	\$116,555	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$116,555
HG-1230	Treutlen	03	PI-0012476	Soperton Alpha Rd	\$38,552	\$51,268	\$51,268	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$51,268
HG-1229	Treutlen	03	PI-0012477	Soperton Faith Circle	\$38,552	\$51,268	\$51,268	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$51,268
HG-1231	Treutlen	03	PI-0012478	Soperton Florida Ave Ext	\$59,670	\$79,351	\$79,351	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$79,351
HG-1198	Treutlen	03	PI-0012479	Soperton Kelly St	\$15,400	\$15,262	\$15,262	\$0	No	N/A

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1196	Treutlen	03	PI-0012481	Soperton Ivy Circle	\$35,000	\$34,687	\$34,687	\$0	No	N/A
HG-1199	Treutlen	03	PI-0012482	Soperton Maple St	\$15,400	\$15,262	\$15,262	\$0	No	N/A
HG-1219	Treutlen	03	PI-0012483	Soperton Clover St	\$15,400	\$13,216	\$13,216	\$0	No	N/A
HG-1194	Treutlen	03	PI-0012484	Soperton Berry St	\$35,000	\$34,687	\$34,687	\$0	No	N/A
HG-1195	Treutlen	03	PI-0012485	Soperton Norman St	\$35,000	\$30,408	\$30,408	\$0	No	N/A
HG-1251	Wayne	03	PI-0012497	Wayne Linden Bluff Rd	\$49,529	\$60,260	\$60,260	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$60,260
HG-1252	Wayne	03	PI-0012498	Wayne Killingsworth Road	\$92,000	\$115,352	\$115,352	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$115,352
HG-1253	Wayne	03	PI-0012499	Wayne Holmesville Rd Resurfacing	\$330,000	\$413,764	\$413,764	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$413,764
HG-1240	Wayne	03	PI-0012500	Wayne Holmesville Rd Construction (from Odum Rd South 2.5 miles)	\$828,400	\$820,994	\$5,020	\$713,624	No	N/A
HG-1267	Wayne	03	PI-0012503	Jesup West Orange St/US 84 Intersection	\$900,000	\$900,000	\$75,548	\$76,616	No	N/A
HG-1266	Wayne	03	PI-0012505	Jesup West Cherry St	\$900,000	\$900,000	\$69,890	\$69,926	No	N/A
HG-1265	Wayne	03	PI-0012510	Jesup West Pine St	\$900,000	\$900,000	\$70,380	\$60,404	No	N/A
HG-1286	Wayne	03	PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	\$74,082	\$73,062	\$73,062	\$0	No	N/A
HG-1294	Wheeler	03	PI-0012520	Wheeler Mt Olivet Church Rd Bridge	\$277,500	\$701,028	\$701,028	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1299	Wheeler	03	PI-0012525	Alamo Kent St	\$28,000	\$28,182	\$28,182	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1300	Wheeler	03	PI-0012526	Alamo Second St	\$56,000	\$39,535	\$39,535	\$0	No	N/A
HG-1301	Wheeler	03	PI-0012527	Alamo West Railroad	\$56,000	\$61,060	\$61,060	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1302	Wheeler	03	PI-0012528	Alamo Snowhill Rd	\$14,000	\$23,848	\$23,848	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1306	Wheeler	03	PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	\$35,000	\$27,166	\$27,166	\$0	No	N/A
HG-1305	Wheeler	03	PI-0012534	Glenwood West 6th and 5th Ave	\$70,000	\$56,417	\$56,417	\$0	No	N/A
HG-1308	Wheeler	03	PI-0012535	Glenwood S 4th St and N 4th St	\$29,638	\$14,560	\$14,560	\$0	No	N/A
HG-1295	Wheeler	03	PI-0014178	Wheeler Ochwalkee Creek Bridge	\$200,000	\$200,000	\$200,000	\$0	No	Blended Project (State Funds) - Total Project Cost \$1,625,000
HG-1291	Wheeler	03	PI-532342-	Wheeler Alligator Creek Bridge	\$562,500	\$516,181	\$516,181	\$0	No	Blended Project - Total Project Cost \$1,738,768
HG-1322	Wilcox	03	PI-0012540	Wilcox Walker Rd	\$450,000	\$445,977	\$2,727	\$0	No	N/A
HG-1329	Wilcox	03	PI-0012548	Abbeville Wilson Rd	\$50,856	\$68,084	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$68,084

**Heart of Georgia Altamaha**  
**Annual Report - TIA Funds Only**  
Report covers: November 14, 2021 - November 21, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1338	Wilcox	03	PI-0012549	Abbeville West Neopolis	\$36,061	\$48,277	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$48,277
HG-1346	Wilcox	03	PI-0012554	Abbeville W Neapolis St	\$39,110	\$52,359	\$237	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$52,359
HG-1334	Wilcox	03	PI-0012556	Abbeville Depot St	\$43,591	\$58,358	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$58,358
HG-1340	Wilcox	03	PI-0012557	Abbeville Church St	\$11,455	\$16,000	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-1326	Wilcox	03	PI-0012559	Abbeville College St	\$6,841	\$11,800	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-1335	Wilcox	03	PI-0012560	Abbeville College St Seg 2	\$59,792	\$80,047	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$80,047
HG-1347	Wilcox	03	PI-0012561	Abbeville Sibbie Rd	\$13,098	\$20,700	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-1344	Wilcox	03	PI-0012562	Abbeville Burkett St	\$11,402	\$19,100	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-1333	Wilcox	03	PI-0012563	Abbeville West Park Ave	\$7,822	\$19,100	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-1332	Wilcox	03	PI-0012564	Abbeville East Park Ave	\$12,913	\$18,100	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
HG-1355	Wilcox	03	PI-0012568	Rochelle Ginhouse St	\$110,000	\$37,850	\$29,289	\$1,598	No	N/A
HG-1357	Wilcox	03	PI-0012570	Rochelle Mill St	\$35,000	\$18,534	\$13,924	\$0	No	N/A
	Regional	Multiple	PI-A000627	Program Administration	\$5,000,000	\$5,000,000	\$3,466,917	\$316,685	No	N/A
<b>Total</b>					<b>\$255,297,790</b>	<b>\$228,476,926</b>	<b>\$147,425,790</b>	<b>\$22,357,788</b>		