

**Central Savannah River Area 2**  
**Annual Report - TIA Funds Only**  
 Report covers: November 15, 2024 - November 21, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-0002	Burke	1	PI-0017520	US 25 @ US 25 Bypass Safety Enhancement Project FM US 25 TO Hopkins Corner	\$1,350,000	\$1,350,000	\$18,932	\$376,144	No	N/A
RC07-0013	Columbia	1	PI-0013704	Hardy McManus Road Widening	\$32,321,191	\$40,608,461	\$630,767	\$974,343	Yes	Blended Project - Total Project Cost \$47,708,461. GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0012	Columbia	1	PI-0017525	Connection of Whiskey Road segments	\$300,000	\$300,000	\$0	\$0	No	N/A
RC07-0025	Columbia	1	PI-0017527	Clanton Road Improvements from William Few Pkwy to Washington Rd	\$9,170,000	\$9,195,000	\$86,664	\$303,546	No	Inflation applied to Original Estimated Cost; updated Project Budget \$9,195,000
RC07-0041	Columbia	1	PI-0017530	White Oak Rd Resurfacing	\$1,995,000	\$2,245,390	\$2,245,390	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,245,390
RC07-0043	Columbia	1	PI-0017531	Evans to Locks Rd Resurfacing	\$1,819,440	\$1,819,440	\$0	\$1,521,146	No	N/A
RC07-0044	Columbia	1	PI-0017532	Blackstone Camp Rd Resurfacing	\$621,000	\$698,144	\$0	\$590,479	No	Inflation applied to Original Estimated Cost; updated Project Budget \$698,144
RC07-0046	Columbia	1	PI-0017533	Blue Ridge Dr Resurfacing and new sidewalk	\$2,260,000	\$2,260,000	\$0	\$539,585	No	N/A
RC07-0047	Columbia	1	PI-0017534	William Few Pkwy Resurfacing	\$2,600,000	\$2,841,090	\$2,841,090	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,841,090
RC07-0048	Columbia	1	PI-0017535	Harlem Grovetown Rd Resurfacing	\$1,230,000	\$1,686,919	\$0	\$1,378,593	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0400	Columbia	1	PI-0017538	Baker Place Road Resurfacing	\$397,000	\$462,663	\$0	\$385,542	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0401	Columbia	1	PI-0017539	Bennet Road Resurfacing	\$101,000	\$101,000	\$0	\$0	No	N/A
RC07-0402	Columbia	1	PI-0017540	Blanchard Road Resurfacing	\$630,000	\$630,000	\$0	\$547,266	No	N/A
RC07-0403	Columbia	1	PI-0017541	Browns Circle Resurfacing	\$256,000	\$318,767	\$0	\$262,639	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0404	Columbia	1	PI-0017542	CDP Industrial Boulevard Resurfacing	\$97,000	\$172,056	\$137,196	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0405	Columbia	1	PI-0017543	Columbia Industrial Boulevard Resurfacing	\$290,000	\$367,813	\$0	\$313,976	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0406	Columbia	1	PI-0017544	Countyline Road Resurfacing	\$2,105,000	\$1,943,491	\$1,943,491	\$0	No	N/A
RC07-0407	Columbia	1	PI-0017545	Dent Street Resurfacing	\$118,000	\$118,000	\$0	\$0	No	N/A
RC07-0408	Columbia	1	PI-0017546	Desoto Drive Resurfacing	\$141,000	\$141,000	\$0	\$0	No	N/A
RC07-0409	Columbia	1	PI-0017547	Eubanks Drive Resurfacing	\$393,000	\$393,000	\$0	\$0	No	N/A
RC07-0410	Columbia	1	PI-0017548	Faircloth Drive-Library Drive Resurfacing	\$162,000	\$268,479	\$191,290	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0411	Columbia	1	PI-0017549	Government Center Way Resurfacing	\$38,000	\$75,932	\$67,466	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0412	Columbia	1	PI-0017550	GR Tucker Road Resurfacing	\$610,000	\$610,000	\$0	\$366,325	No	N/A
RC07-0413	Columbia	1	PI-0017551	Halali Farm Road Resurfacing	\$455,000	\$455,000	\$0	\$328,776	No	N/A
RC07-0414	Columbia	1	PI-0017552	Haley Drive Resurfacing	\$94,000	\$94,000	\$0	\$0	No	N/A
RC07-0416	Columbia	1	PI-0017553	Hardy McManus Road Resurfacing	\$293,000	\$293,000	\$0	\$0	No	N/A

**Central Savannah River Area 2  
Annual Report - TIA Funds Only**  
Report covers: November 15, 2024 - November 21, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-0417	Columbia	1	PI-0017554	Industrial Park Drive Resurfacing	\$617,917	\$632,394	\$0	\$501,427	No	Inflation applied to Original Estimated Cost; updated Project Budget \$632,394
RC07-0418	Columbia	1	PI-0017555	Loneragan Hulme Road Resurfacing	\$477,000	\$477,000	\$0	\$0	No	N/A
RC07-0419	Columbia	1	PI-0017556	Louisville Road Resurfacing	\$882,000	\$919,603	\$0	\$38,059	No	Inflation applied to Original Estimated Cost; updated Project Budget \$919,603
RC07-0420	Columbia	1	PI-0017557	Martinez Boulevard Resurfacing	\$384,000	\$384,000	\$0	\$0	No	N/A
RC07-0421	Columbia	1	PI-0017558	Mullikin Road Resurfacing	\$543,000	\$543,000	\$0	\$0	No	N/A
RC07-0422	Columbia	1	PI-0017559	Oak Street, North Resurfacing	\$107,000	\$107,000	\$0	\$58,741	No	N/A
RC07-0423	Columbia	1	PI-0017560	Oakley Pirkle Road Resurfacing	\$590,000	\$590,000	\$441,326	\$0	No	N/A
RC07-0424	Columbia	1	PI-0017561	Old Evans Road Resurfacing	\$327,969	\$327,969	\$0	\$0	No	N/A
RC07-0425	Columbia	1	PI-0017562	Old Stevens Creek Road Resurfacing	\$189,000	\$189,000	\$0	\$0	No	N/A
RC07-0426	Columbia	1	PI-0017563	Old Trail Road East (Columbia Co) Resurfacing	\$98,000	\$149,208	\$0	\$133,413	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0428	Columbia	1	PI-0017564	Old Trail Road West Resurfacing	\$141,000	\$196,989	\$0	\$181,513	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0429	Columbia	1	PI-0017565	Old Union Road Resurfacing	\$754,000	\$754,000	\$0	\$476,531	No	N/A
RC07-0430	Columbia	1	PI-0017566	Old Wheeler Road Resurfacing	\$118,863	\$219,407	\$152,332	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0431	Columbia	1	PI-0017567	Park West Drive Resurfacing	\$274,338	\$274,338	\$38,192	\$0	No	N/A
RC07-0432	Columbia	1	PI-0017568	Pleasant Home Road Resurfacing	\$161,438	\$237,733	\$0	\$192,081	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0433	Columbia	1	PI-0017569	Point Comfort Road Resurfacing	\$222,605	\$222,605	\$0	\$0	No	N/A
RC07-0434	Columbia	1	PI-0017570	Ray Owens Road Resurfacing	\$1,430,000	\$1,430,000	\$0	\$0	No	N/A
RC07-0435	Columbia	1	PI-0017571	Ridge Road Resurfacing	\$1,104,000	\$1,104,000	\$0	\$0	No	N/A
RC07-0436	Columbia	1	PI-0017572	Roberts Road Resurfacing	\$108,000	\$108,000	\$0	\$0	No	N/A
RC07-0437	Columbia	1	PI-0017573	Rose Street Resurfacing	\$41,000	\$41,000	\$0	\$0	No	N/A
RC07-0438	Columbia	1	PI-0017574	Roswell Drive Resurfacing	\$174,000	\$175,960	\$0	\$159,581	No	Inflation applied to Original Estimated Cost; updated Project Budget \$175,960
RC07-0439	Columbia	1	PI-0017575	Sawdust Road Resurfacing	\$328,000	\$369,167	\$369,167	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$369,167
RC07-0440	Columbia	1	PI-0017576	South Old Belair Road Resurfacing	\$1,166,970	\$1,512,922	\$1,438,540	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0441	Columbia	1	PI-0017577	Shucraft Road Resurfacing	\$471,000	\$471,000	\$0	\$0	No	N/A
RC07-0442	Columbia	1	PI-0017578	Southern Pines Drive Resurfacing	\$216,438	\$326,208	\$0	\$216,104	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0443	Columbia	1	PI-0017579	Stevens Creek Road Resurfacing - South	\$164,533	\$164,533	\$0	\$0	No	N/A
RC07-0444	Columbia	1	PI-0017580	Stevens Creek Road Resurfacing - North	\$199,000	\$199,000	\$0	\$0	No	N/A
RC07-0445	Columbia	1	PI-0017581	Sugar Creek Drive Resurfacing	\$795,000	\$795,000	\$0	\$473,161	No	N/A
RC07-0446	Columbia	1	PI-0017582	Town Center Drive Resurfacing	\$165,000	\$165,000	\$0	\$0	No	N/A
RC07-0447	Columbia	1	PI-0017583	Tubman Road Resurfacing	\$690,000	\$690,000	\$0	\$0	No	N/A
RC07-0448	Columbia	1	PI-0017584	Vaughn Road Resurfacing	\$54,700	\$54,700	\$0	\$0	No	N/A
RC07-0449	Columbia	1	PI-0017585	Wrightsboro Road Resurfacing	\$3,000,000	\$3,000,000	\$1,580,293	\$0	No	N/A
RC07-0450	Columbia	1	PI-0017586	Yelton Road Resurfacing	\$285,000	\$285,000	\$0	\$0	No	N/A
RC07-0058	Hancock	1	PI-0017589	Gilbert Road Surfacing	\$1,396,000	\$1,396,000	\$0	\$0	No	N/A
RC07-0061	Hancock	1	PI-0017590	Friendship Nebo Rd Repaving	\$586,460	\$692,664	\$0	\$692,664	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.

**Central Savannah River Area 2**  
**Annual Report - TIA Funds Only**  
Report covers: November 15, 2024 - November 21, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-0214	Hancock	1	PI-0017591	Adam Street Project (Maiden Lane to Hwy 15)	\$95,080	\$108,100	\$0	\$108,100	No	Inflation applied to Original Estimated Cost; updated Project Budget \$108,100
RC07-0215	Hancock	1	PI-0017592	Maiden Lane-Rabun Street (Hancock Street to Hamilton St.)	\$100,000	\$113,000	\$0	\$113,000	No	Inflation applied to Original Estimated Cost; updated Project Budget \$113,000
RC07-0063	Jefferson	1	PI-222160-	SR 4-US 1 FM Louisville Byp @ CR 325 To CR 138-Mennonite Ch	\$2,000,000	\$2,000,000	\$0	\$1,755,070	No	Blended Project - Total Project Cost \$40,581,448
RC07-0064	Jefferson	1	PI-222170-	SR 4-US 1 From CR 138-Mennonite Church Road To SR 540	\$2,000,000	\$2,000,000	\$800	(\$800)	No	Blended Project - Total Project Cost \$46,118,189
RC07-0080	Jenkins	1	PI-0017595	SR 17-SR 67-Winthrope Avenue Streetscape from RR to Old Sylvania Road	\$1,100,000	\$1,088,171	\$131,626	\$245,152	No	N/A
RC07-0089	Jenkins	1	PI-0017596	US 25-SR 121 Right Turn Lane at Industrial Park Entrance	\$990,000	\$990,000	\$0	\$716,519	No	N/A
RC07-0093	Lincoln	1	PI-0017601	SR 220 at SR 47-Clatt's Intersection Improvements	\$2,000,000	\$3,886,070	\$59,585	\$120,052	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0308	Lincoln	1	PI-0017602	Chamberlain Ferry Road Resurfacing	\$1,228,000	\$1,514,423	\$0	\$1,207,950	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0310	Lincoln	1	PI-0017603	Colvin-Kennedy Road Resurfacing	\$222,000	\$247,517	\$0	\$218,158	No	Inflation applied to Original Estimated Cost; updated Project Budget \$247,517
RC07-0313	Lincoln	1	PI-0017604	Mercier Road Resurfacing	\$728,000	\$425,240	\$0	\$290,404	No	N/A
RC07-0314	Lincoln	1	PI-0017605	Partridge Town Road Resurfacing	\$486,000	\$513,768	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$513,768
RC07-0315	Lincoln	1	PI-0017606	Double Branches Road Resurfacing	\$1,470,000	\$1,683,460	\$0	\$1,282,209	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,683,460
RC07-0099	McDuffie	1	PI-0017609	SR 17 Median Improvements	\$1,893,000	\$2,195,189	\$193,804	\$212,249	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0219	McDuffie	1	PI-0017610	McDuffie Batch 1 Paving (List Attached)	\$2,500,000	\$2,500,000	\$0	\$0	No	N/A
RC07-0166	Richmond	1	PI-0013927	13th Street Pedestrian enhancements on Savannah River Bridge SR4-US25	\$5,000,000	\$5,000,000	\$0	\$0	No	Blended Project - Total Project Cost \$90,919,728
RC07-0104	Richmond	1	PI-0017618	15th Street Improvements (Walton Way to Government Street)-Poplar St.) - Part II	\$8,045,304	\$8,069,072	\$14,859	\$8,125	No	Inflation applied to Original Estimated Cost; updated Project Budget \$8,069,072
RC07-0120	Richmond	1	PI-0017620	Broad Street Improvements (Washington Road to Sand Bar Ferry Road)-Part II	\$20,304,000	\$21,304,000	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$21,304,000
RC07-0124	Richmond	1	PI-0017623	Daniel Field Airport - Airfield Improvements	\$3,900,000	\$3,900,000	\$338,733	\$229,999	No	N/A
RC07-0139	Richmond	1	PI-0017624	Intelligent Transportation System Master Plan Implementation-Richmond County -Part II	\$7,623,000	\$7,623,000	\$0	\$0	No	N/A
RC07-0140	Richmond	1	PI-0017625	Intelligent Transportation System Operations and Maintenance Repairs	\$2,000,000	\$2,000,000	\$0	\$2,000,000	No	N/A
RC07-0151	Richmond	1	PI-0017626	RC Emergency and Transit Vehicles Preemption System - Part II	\$600,000	\$600,000	\$0	\$0	No	N/A
RC07-0165	Richmond	1	PI-0017627	ACP Rail Lead Track	\$13,000,000	\$13,000,000	\$261,440	\$1,583,821	No	N/A
RC07-0110	Richmond	1	PI-0017628	Augusta Regional Airport - Airport Apron Expansion	\$7,000,000	\$8,592,353	\$5,489,693	\$3,102,660	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.

**Central Savannah River Area 2  
Annual Report - TIA Funds Only**  
Report covers: November 15, 2024 - November 21, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-0112	Richmond	1	PI-0017629	Augusta Regional Airport- Runway 8-26 Rehabilitation	\$1,600,000	\$2,056,919	\$1,600,000	\$456,919	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0129	Richmond	1	PI-0017632	Dennis Road Widening and Improvements	\$6,395,630	\$6,395,630	\$344,729	\$1,713,558	No	N/A
RC07-0134	Richmond	1	PI-0017635	Golden Camp Road Resurfacing	\$2,063,450	\$2,063,450	\$0	\$0	No	N/A
RC07-0136	Richmond	1	PI-0017637	Hephzibah-McBean Road Resurfacing (Peach Orchard Rd to Brothersville Rd)	\$3,616,800	\$3,616,800	\$0	\$0	No	N/A
RC07-0156	Richmond	1	PI-0017645	Story Mill Road Resurfacing (Hephzibah Mc-Bean Rd to Fulcher Road)	\$2,157,509	\$2,157,509	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$2,506,052
RC07-0169	Taliaferro	1	PI-0017649	Sandy Cross Road Resurfacing	\$800,000	\$800,000	\$0	\$770,584	No	N/A
RC07-0170	Taliaferro	1	PI-0017650	Springfield Road	\$680,000	\$680,000	\$0	\$557,741	No	N/A
RC07-0229	Warren	1	PI-0017651	Mitchell Road Resurfacing	\$1,947,000	\$1,982,386	\$1,681,353	\$83,102	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,982,386
RC07-0230	Warren	1	PI-0017652	Mayfield, Five Points Jewell and Mt Beulah Church Roads Resurfacing	\$2,577,872	\$2,985,686	\$2,625,054	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0231	Warren	1	PI-0017653	Cadley Road Resurfacing	\$1,122,348	\$1,255,338	\$0	\$1,081,927	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,255,338
RC07-0232	Warren	1	PI-0017654	Norwood-Camak Road Resurfacing	\$561,174	\$737,362	\$0	\$639,145	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0234	Warren	1	PI-0017655	Little Brier Creek Church Road Resurfacing	\$495,153	\$606,342	\$0	\$511,099	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0235	Warren	1	PI-0017656	Andrews Chapel Road Resurfacing	\$528,164	\$537,993	\$537,993	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$537,993
RC07-0237	Warren	1	PI-0017657	Garthright Road Resurfacing	\$313,597	\$382,320	\$0	\$314,675	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
RC07-0238	Warren	1	PI-0017658	Rocky Branch Rd Resurfacing	\$297,092	\$302,990	\$302,990	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$302,990
RC07-0187	Wilkes	1	PI-0017661	Wilkes County Batch Resurfacing	\$2,395,000	\$2,466,250	\$1,187,704	\$1,235,567	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,466,250
RC07-0191	Wilkes	1	PI-0017662	Amity Road Resurfacing	\$850,000	\$850,000	\$0	\$824,862	No	N/A
RC07-0193	Wilkes	1	PI-0017663	Baltram Trace Road Resurfacing	\$920,000	\$920,000	\$0	\$813,584	No	N/A
RC07-0199	Wilkes	1	PI-0017664	Metasville Road Resurfacing	\$1,475,000	\$1,475,000	\$1,100,321	\$268,780	No	N/A
RC07-0200	Wilkes	1	PI-0017665	Newtown Road Resurfacing	\$1,425,000	\$1,425,000	\$965,974	\$293,495	No	N/A
RC07-0201	Wilkes	1	PI-0017666	Oak Grove Road Resurfacing	\$610,300	\$610,300	\$0	\$574,705	No	N/A
RC07-0204	Wilkes	1	PI-0017667	Lundberg Road Resurfacing	\$1,356,600	\$1,356,600	\$416,789	\$715,008	No	N/A
RC07-0205	Wilkes	1	PI-0017668	Stoney Ridge Road Resurfacing	\$1,021,700	\$1,021,700	\$0	\$904,482	No	N/A
RC07-0003	Burke	2	PI-0017521	Hadden Pond Road Bridge Replacement Over Walnut Branch	\$1,400,000	\$2,358,190	\$33,936	\$156,669	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0015	Columbia	2	PI-0012865	Hereford Farm Road Widening	\$9,200,000	\$9,200,000	\$0	\$0	No	Blended Project - Total Project Cost \$72,544,021
RC07-0009	Columbia	2	PI-0017523	Intersection Improvement @ Old Berzelia Rd and Harlem-Grovetown Rd	\$1,700,000	\$1,700,000	\$0	\$0	No	N/A

**Central Savannah River Area 2**  
**Annual Report - TIA Funds Only**  
Report covers: November 15, 2024 - November 21, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-0011	Columbia	2	PI-0017524	Reconstruct Whiskey Road from Wrightsboro Road project improvements to Guy Drive intersection	\$2,300,000	\$2,930,995	\$218,458	\$209,804	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0040	Columbia	2	PI-0017529	Eucler Creek Greenway All Remaining Phases	\$12,900,000	\$12,900,000	\$0	\$161,213	No	N/A
RC07-0208	Columbia	2	PI-0017537	Old Wrightsboro Road to Newmantown Road - Road Realignment and improvements at Robinson Avenue	\$9,550,000	\$12,243,055	\$459,730	\$580,594	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0053	Glascock	2	PI-0017587	Industrial Park Turn Lanes on SR 102	\$797,000	\$932,371	\$79,379	\$94,746	No	Inflation applied to Original Estimated Cost; updated Project Budget \$932,371
RC07-0054	Glascock	2	PI-0017588	School Access Road	\$1,724,000	\$2,169,004	\$622	\$185,547	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,169,004
RC07-0060	Hancock	2	PI-0017593	Lake Crest Extension	\$7,178,000	\$8,972,872	\$505,560	\$395,804	No	Inflation applied to Original Estimated Cost; updated Project Budget \$8,972,872
RC07-0210	Hancock	2	PI-0017594	Gettis Street Extension (Formerly Walker St.) (Hamilton St. to Hwy 16)	\$409,820	\$503,906	\$3,131	\$101,678	No	Inflation applied to Original Estimated Cost; updated Project Budget \$503,906
RC07-0062	Jefferson	2	PI-222120-	SR 4-US 1 FM N of Nimrod Rd To Louisville Bypass; Inc Bridges	\$3,000,000	\$3,000,000	\$0	\$0	No	Blended Project - Total Project Cost \$57,560,666
RC07-0074	Jenkins	2	PI-0017597	Intersection Improvements SR 17-Old Louisville Rd; North SR 23-Hiltonia Road; and a right turn lane at East SR 67	\$1,440,000	\$1,487,983	\$144,370	\$203,890	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,487,983
RC07-0090	Jenkins	2	PI-0017599	SR 17 Passing Lane	\$4,645,000	\$5,352,907	\$243	\$264,433	No	Inflation applied to Original Estimated Cost; updated Project Budget \$5,352,907
RC07-0091	Jenkins	2	PI-0017600	Recreation Drive at Recreation Complex Intersection Improvements	\$2,915,000	\$2,943,365	\$107,151	\$336,514	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,943,365
RC07-0212	Lincoln	2	PI-0017607	McGill Road Grading, Paving, Drainage	\$1,856,000	\$1,856,000	\$0	\$33,881	No	N/A
RC07-0311	Lincoln	2	PI-0017608	Goldman-Johnson Road ROW, Grading, Drainage	\$1,800,000	\$1,800,000	\$0	\$23,972	No	N/A
RC07-0095	McDuffie	2	PI-0017611	I-20 Frontage Road	\$5,622,000	\$5,622,000	\$0	\$0	No	N/A
RC07-0096	McDuffie	2	PI-0017612	Samuels Road Widening and Extension	\$3,409,000	\$3,409,000	\$0	\$0	No	N/A
RC07-0097	McDuffie	2	PI-0017613	SR 150 at Stagecoach Road Intersection Improvements	\$2,665,000	\$3,782,257	\$65	\$228,319	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
RC07-0220	McDuffie	2	PI-0017616	McDuffie Batch 2 Paving(List Attached)	\$2,975,000	\$2,975,000	\$0	\$0	No	N/A
RC07-0160	Richmond	2	PI-0013703	Willis Foreman Road Widening and Improvements	\$23,000,000	\$23,000,000	\$0	\$0	No	Blended Project - Total Project Cost \$57,932,535
RC07-0121	Richmond	2	PI-0017621	Broad Street over Rae's Creek (Bridge Repair & Restoration) - 1	\$3,174,428	\$3,174,428	\$0	\$0	No	N/A
RC07-0122	Richmond	2	PI-0017622	Broad Street over Rae's Creek (Bridge Repair & Restoration) - 2	\$2,420,550	\$2,420,550	\$0	\$0	No	N/A
RC07-0125	Richmond	2	PI-0017631	Daniel Field Airport - Commercial Hanger Development	\$2,600,000	\$2,600,000	\$0	\$0	No	N/A
RC07-0130	Richmond	2	PI-0017633	Doug Bernard Parkway Improvements (Gordon Hwy to Hwy 56)	\$11,882,560	\$11,882,560	\$0	\$0	No	N/A
RC07-0137	Richmond	2	PI-0017638	Highland Ave. Improvements (Wrightsboro Rd. to Gordon Hwy)	\$7,059,397	\$7,059,397	\$0	\$0	No	N/A
RC07-0146	Richmond	2	PI-0017640	Milledgeville Road Improvements (North Leg to Barton Chapel)	\$17,011,727	\$17,011,727	\$0	\$0	No	N/A
RC07-0148	Richmond	2	PI-0017641	Monte Sano Ave Improvements (Wrightsboro Rd to Walton Way)	\$8,938,270	\$8,938,270	\$0	\$0	No	N/A
RC07-0149	Richmond	2	PI-0017642	Connecting Greater Augusta Riverfront-Water-based Transportation-New Savannah Bluff Lock & Dam (Repair and Restoration)	\$10,000,000	\$10,000,000	\$0	\$0	No	N/A

**Central Savannah River Area 2**  
**Annual Report - TIA Funds Only**  
 Report covers: November 15, 2024 - November 21, 2025

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-0153	Richmond	2	PI-0017643	Richmond Hill Road Improvements (Lumpkin - Deans Bridge)	\$9,252,974	\$9,252,974	\$0	\$0	No	N/A
RC07-0171	Warren	2	PI-0017659	GA 80 Sidewalk Additions in Warrenton	\$2,765,660	\$2,395,308	\$56,337	\$106,922	No	N/A
RC07-0188	Wilkes	2	PI-0017669	Liberty Street Resurfacing	\$175,000	\$175,000	\$0	\$0	No	N/A
RC07-0189	Wilkes	2	PI-0017670	Gordon Street Resurfacing	\$140,000	\$140,000	\$0	\$0	No	N/A
RC07-0190	Wilkes	2	PI-0017671	Hospital Drive Resurfacing	\$214,000	\$214,000	\$0	\$0	No	N/A
RC07-0192	Wilkes	2	PI-0017672	Aonia Road Resurfacing	\$710,000	\$735,529	\$0	\$735,529	No	Inflation applied to Original Estimated Cost; updated Project Budget \$735,529
RC07-0196	Wilkes	2	PI-0017673	Delhi Road Resurfacing	\$1,345,000	\$1,345,000	\$0	\$1,345,000	No	N/A
RC07-0006	Burke	3	PI-0017522	Vogtle Parkway Project FM SR 56 TO River Rd	\$30,981,900	\$32,398,070	\$207,475	\$512,799	No	Inflation applied to Original Estimated Cost; updated Project Budget \$32,398,070
RC07-0014	Columbia	3	PI-0017526	Stevens Creek Intersection Improvements at Evans to Locks Road	\$3,000,000	\$3,000,000	\$0	\$0	No	N/A
RC07-0030	Columbia	3	PI-0017528	Clary Cut Rd and Old Union Road Alignment with Intersection Improvements at 221	\$6,442,800	\$6,444,050	\$0	\$281,273	No	Inflation applied to Original Estimated Cost; updated Project Budget \$6,444,050
RC07-0049	Columbia	3	PI-0017536	Dozier Road over Greenbrier Creek Bridge Replacement	\$1,970,000	\$1,970,000	\$0	\$0	No	N/A
RC07-0086	Jenkins	3	PI-0017598	SR 17 at Recreation Dr Intersection Improvement	\$3,608,000	\$3,581,951	\$140,227	\$158,875	No	N/A
RC07-0217	McDuffie	3	PI-0017614	Harrison Road NE Improvements	\$4,672,000	\$4,672,000	\$0	\$51,765	No	N/A
RC07-0218	McDuffie	3	PI-0017615	Gordon Street Improvements	\$4,150,000	\$4,150,000	\$0	\$51,765	No	N/A
RC07-0228	McDuffie	3	PI-0017617	Main Street and Greenway Street Improvements	\$1,000,000	\$1,000,000	\$0	\$51,765	No	N/A
RC07-0118	Richmond	3	PI-0017630	Barton Chapel Road Improvements (Deans Bridge Road to Augusta West Parkway)	\$20,097,176	\$20,097,176	\$0	\$143,369	No	N/A
RC07-0132	Richmond	3	PI-0017634	Fulcher Road Resurfacing	\$3,164,700	\$3,164,700	\$0	\$0	No	N/A
RC07-0135	Richmond	3	PI-0017636	Gordon Highway Improvements	\$15,000,000	\$15,000,000	\$0	\$62,371	No	N/A
RC07-0142	Richmond	3	PI-0017639	Laney Walker Road-RA Dent Blvd.-Augusta Ave. Intersection Improvements	\$3,719,430	\$3,719,430	\$0	\$24,653	No	N/A
RC07-0154	Richmond	3	PI-0017644	Skinner Mill Road Widening & Improvements (Boy scout Rd to Walton Way Ext)	\$21,962,975	\$21,962,975	\$0	\$0	No	N/A
RC07-0157	Richmond	3	PI-0017646	Tobacco Road Improvements (Deans Bridge to Peach Orchard)	\$18,629,405	\$18,629,405	\$0	\$81,663	No	N/A
RC07-0162	Richmond	3	PI-0017647	Wrightsboro Rd-RA Dent Blvd. Intersection Improvements	\$4,924,040	\$4,924,040	\$0	\$25,121	No	N/A
RC07-0164	Richmond	3	PI-0017648	Wheless Road Improvements (Gordon Highway to Deans Bridge)	\$6,437,824	\$6,437,824	\$0	\$58,112	No	N/A
RC07-0178	Warren	3	PI-0017660	Story Road GD&P and Williams Ch Creek Rd GD&P	\$3,088,000	\$3,088,000	\$0	\$0	No	N/A
RC07-0184	Washington	3	PI-0008020	SR 15 Fm Channell Rd to NW Wrightsville Bypass	\$3,600,000	\$3,770,618	\$2,607,991	\$1,050,028	No	Blended Project (State Funds) - Total Project Cost \$77,065,456. Inflation applied to Original Estimated Cost; updated Project Budget \$3,770,618.
RC07-0117	Richmond	Multiple	PI-0017619	Augusta Transit Operations & Maintenance (County Wide)	\$23,000,000	\$23,000,000	\$2,300,000	\$2,300,000	No	N/A
	Regional	Multiple	PI-A000923	Program Administration	\$27,749,560	\$27,749,560	\$1,077,518	\$1,003,576	No	N/A
<b>Total</b>					<b>\$582,976,831</b>	<b>\$609,935,431</b>	<b>\$37,377,777</b>	<b>\$46,985,185</b>		