

**Central Savannah River Area
Annual Report - TIA Funds Only**
Report covers: Dec 1, 2015 - Nov 30, 2016



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-00007	Burke	01	PI-0011371	Sardis Truck Improvements at Intersections	\$500,000	\$591,583	\$198,096	\$276,013	Yes	GDOT is proactively managing the CST phase budget and scope to mitigate cost overruns.
RC07-000032	Columbia	01	PI-0008347	Wrightsboro Road Improvements from SR 388/Lewiston Road to SR 223/Robinson Avenue	\$3,000,000	\$2,912,652	\$576,837	\$475,289	No	N/A
RC07-001212	Columbia	01	PI-0011414	Improvements to Robinson Avenue/SR 223 from SR 388 to SR 10/Richmond County	\$8,000,000	\$7,908,857	\$1,709,158	\$2,590,181	No	N/A
RC07-000017	Columbia	01	PI-250470-	Old Petersburg Road/Old Evans Road from Baston Road to Washington Road Improvements	\$20,000,000	\$20,000,000	\$8,505,282	\$6,310,084	No	Blended Project - TIA Portion \$20,000,000
RC07-001226	Glascock	01	PI-0011427	Glascock County School Access Road	\$500,000	\$669,050	\$107,855	\$489,237	Yes	GDOT has managed construction costs to keep overruns at a minimum.
RC07-000038	Hancock	01	PI-0011374	Gettis Street Improvement Project	\$870,000	\$1,089,330	\$265,786	\$355,716	Yes	GDOT is proactively managing the CST phase budget and scope to mitigate cost overruns.
RC07-000039	Hancock	01	PI-0011375	Hwy 22 West Improvement Project	\$154,688	\$154,688	\$154,629	\$0	No	N/A
RC07-000044	Jefferson	01	PI-0011376	Convert Hoyt Braswell Road to Truck Route	\$4,341,344	\$3,761,231	\$573,308	\$2,149,476	No	N/A
RC07-001225	Jefferson	01	PI-0011426	Walker Street (Sidewalks, Curb&Gutter, Resurface) from SR 4/US Hwy 1 to Young St	\$500,000	\$500,000	\$3,030	\$310,336	No	N/A
RC07-000061	Jenkins	01	PI-0008519	Widen SR 67 and Add Turn Lanes	\$2,072,197	\$2,298,319	\$453,931	\$1,817,059	Yes	Blended Project (State Funds) - TIA Portion \$2,072,197.00. GDOT is proactively managing the CST phase budget and scope to mitigate TIA cost overruns.
RC07-000066	Lincoln	01	PI-231360-	SR 47 Passing Lanes for 2.48 Miles	\$1,000,000	\$1,000,000	\$1,000,000	\$0	No	Blended Project - TIA Portion \$1,000,000
RC07-000079	McDuffie	01	PI-222250-	SR 17 Widening from SR 43 to Smith Mill Road	\$4,000,000	\$4,000,000	\$7,035	\$3,955,141	No	Blended Project - TIA Portion \$4,000,000
RC07-000105	Richmond	01	PI-0011380	Bath Edie Road and Highway 88 Intersection	\$415,000	\$415,000	\$156,908	\$2,360	No	N/A
RC07-000108	Richmond	01	PI-0011383	Broad Street over Hawks Gully (Bridge Repair and Restoration)	\$713,562	\$713,562	\$103,962	\$0	No	N/A
RC07-000111	Richmond	01	PI-0011384	Broad Street over the Augusta Canal (Bridge Repair & Restoration)	\$1,320,929	\$1,320,929	\$29,827	\$10,416	No	N/A
RC07-000112	Richmond	01	PI-0011385	Brothersville Road and Highway 88 Intersection	\$415,000	\$415,000	\$203,265	\$6,972	No	N/A
RC07-000113	Richmond	01	PI-0011386	Calhoun Expressway Repair and Reconstruction	\$8,505,470	\$8,505,470	\$618,461	\$92,099	No	Blended Project (State Funds) - TIA Portion \$8,505,470
RC07-000114	Richmond	01	PI-0011387	Daniel Field Airport-App. #1: New Hangar Doors for both Bulk Hangar and '05 Hangars	\$1,000,000	\$1,000,000	\$293,824	\$702,479	No	N/A
RC07-000116	Richmond	01	PI-0011388	Gordon Highway and Deans Bridge Road Intersection	\$1,065,000	\$1,031,401	\$97,857	\$866,260	No	N/A
RC07-000119	Richmond	01	PI-0011391	Highland Avenue Resurfacing from Wrightsboro Road to Wheeler Road	\$271,557	\$271,557	\$270,486	\$0	No	N/A
RC07-000121	Richmond	01	PI-0011392	Intelligent Transportation System Master Plan Implementation-Richmond County	\$4,550,000	\$4,550,000	\$556,715	\$41,981	No	N/A
RC07-000123	Richmond	01	PI-0011393	Jackson Road Resurfacing from Walton Way to Wrightsboro Road	\$323,993	\$323,993	\$292,096	\$0	No	N/A
RC07-000126	Richmond	01	PI-0011394	Marks Church Road Widening From Wrightsboro Road to Wheeler Road	\$7,849,390	\$7,849,390	\$50,926	\$441,040	No	N/A
RC07-000127	Richmond	01	PI-0011395	Milledgeville Road Bridge Maintenance at Rocky Creek	\$83,842	\$83,842	\$30,508	\$188	No	N/A
RC07-000129	Richmond	01	PI-0011396	North Leg Road Improvements (Sibley Road to Wrightsboro Road)	\$3,832,757	\$3,832,757	\$474,464	\$15,336	No	N/A
RC07-000130	Richmond	01	PI-0011397	Old Waynesboro Road over Spirit Creek (Bridge Replacement)	\$3,138,288	\$3,138,288	\$183,375	\$1,273	No	N/A
RC07-000134	Richmond	01	PI-0011398	Pleasant Home Road (Riverwatch Parkway to Walton Way Extension)	\$291,288	\$291,288	\$91,243	\$198,897	No	N/A
RC07-000135	Richmond	01	PI-0011399	Rehabilitate Air Carrier and General Aviation Aprons	\$8,400,400	\$8,400,400	\$580,197	\$4,828,825	No	N/A
RC07-000137	Richmond	01	PI-0011400	Richmond County Emergency and Transit Vehicle Preemption System	\$1,500,000	\$1,500,000	\$259,089	\$1,479	No	N/A
RC07-000138	Richmond	01	PI-0011401	Riverwatch Parkway (15th Street to County Line)	\$10,096,798	\$4,455,510	\$315,607	\$4,223,349	No	N/A
RC07-000139	Richmond	01	PI-0011402	Riverwatch Parkway Adaptive Signal Project	\$682,087	\$682,087	\$4,258	\$277,515	No	N/A
RC07-000140	Richmond	01	PI-0011403	Riverwatch Parkway and Fury's Ferry Road Intersections	\$515,966	\$650,149	\$361,040	\$253,753	Yes	GDOT has managed construction costs to keep overruns at a minimum.
RC07-000141	Richmond	01	PI-0011404	Riverwatch Parkway and Stevens Creek Road Intersections	\$430,739	\$375,592	\$176,083	\$179,390	No	N/A
RC07-000144	Richmond	01	PI-0011406	Signal Modernization Walton Way Phase III (Bransford Road to Milledge Road)	\$5,252,616	\$5,252,616	\$344,244	\$1,314,924	No	N/A
RC07-000145	Richmond	01	PI-0011407	Signal Modernization Walton Way Phase III (Druid Park to Heard Avenue)	\$2,325,000	\$2,325,000	\$170,800	\$221,430	No	N/A
RC07-000151	Richmond	01	PI-0011410	Walton Way Ext. Resurfacing (Robert C. Daniel to Walton Way)	\$368,542	\$368,542	\$328,298	\$0	No	N/A
RC07-001216	Richmond	01	PI-0011417	Scott' s Way over Rae' s Creek (Bridge Replacement)	\$1,358,566	\$1,358,566	\$135,635	\$376	No	N/A
RC07-001219	Richmond	01	PI-0011420	Druid Park Improvements (Walton Way to Wrightsboro Road)	\$3,512,456	\$3,512,456	\$356,184	\$219	No	N/A
RC07-001221	Richmond	01	PI-0011422	15th Street over Augusta Canal (Bridge Repair and Restoration)	\$1,491,057	\$1,491,057	\$108,530	\$188	No	N/A
RC07-001222	Richmond	01	PI-0011423	7th Street Bridge over Augusta Canal (Bridge Replacement)	\$748,856	\$748,856	\$110,062	\$559,064	No	N/A
RC07-001224	Richmond	01	PI-0011425	11th Street over the Augusta Canal (Bridge Repair and Restoration)	\$579,642	\$579,642	\$84,184	\$463,546	No	N/A
RC07-000142	Richmond	01	PI-0011699	Riverwatch Pkwy. Corridor Improvements from I-20 to River Shoals	\$2,518,810	\$2,876,429	\$663,076	\$164,572	Yes	Blended Project - TIA Portion \$2,518,810
RC07-000120	Richmond	01	PI-232020-	Improvements to SR 104 / Riverwatch Parkway Median Barrier - Jones Street to I-20	\$8,600,000	\$7,044,880	\$781,448	\$5,797,449	No	N/A
RC07-000154	Richmond	01	PI-245320-	Windsor Spring Road, Phase V (Road and Bridge Widening)	\$2,000,000	\$2,975,944	\$2,572	\$85,560	Yes	Blended Project - TIA Portion \$2,000,000
RC07-000155	Richmond	01	PI-250510-	Wrightsboro Road/CR 1501 Widening - Jimmie Dyess Pkwy. to I-520	\$2,000,000	\$2,000,000	\$2,000,000	\$0	No	Blended Project - TIA Portion \$2,000,000
RC07-000153	Richmond	01	PI-250610-	Windsor Spring Road, Phase IV from Tobacco Road to Willis Foreman Road	\$4,000,000	\$4,000,000	\$16,814	\$5,362	No	Blended Project - TIA Portion \$4,000,000
RC07-000175	Washington	01	PI-0011411	Resurface Deepstep Road (C.R. 348)	\$2,800,000	\$2,800,000	\$1,799,732	\$4,869	No	N/A
RC07-000181	Wilkes	01	PI-222255-	SR 17 Widening from Smith Mill Road to the Washington Bypass	\$5,800,000	\$5,800,000	\$17,439	\$5,726,216	No	Blended Project - TIA Portion \$5,800,000
RC07-000179	Wilkes	01	PI-M004969	Robert Toombs Avenue Resurfacing	\$606,906	\$606,906	\$575,397	\$0	No	Blended Project - TIA Portion \$606,906
RC07-000009	Burke	02	PI-0011372	Westside Truck Route - Waynesboro	\$4,471,195	\$4,471,195	\$0	\$142,157	No	N/A
RC07-000005	Burke	02	PI-0012574	Highway 56 Widening - Phase I	\$7,300,000	\$6,800,000	\$225,778	\$499,285	No	N/A
RC07-000002	Burke	02	PI-0012575	Highway 56 Widening Project - Phase II	\$13,600,000	\$13,600,000	\$0	\$84,935	No	N/A
RC07-000024	Columbia	02	PI-0008346	SR 28 from South Carolina Line to CR 1236/Evans to Locks Road Widening	\$50,210,984	\$50,210,984	\$3,973	\$168,519	No	Blended Project - TIA Portion \$50,210,984
RC07-000025	Columbia	02	PI-0008350	SR 388 Widening from I-20 to SR 232/Columbia Road	\$25,505,908	\$25,505,908	\$0	\$420,743	No	Blended Project - TIA Portion \$25,505,908
RC07-000019	Columbia	02	PI-250600-	Flowing Wells Road from I-20 to SR 104/Washington Road Improvements	\$20,000,000	\$20,000,000	\$0	\$677,938	No	Blended Project - TIA Portion \$20,000,000

**Central Savannah River Area
Annual Report - TIA Funds Only**
Report covers: Dec 1, 2015 - Nov 30, 2016



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-000046	Jefferson	02	PI-222150-	Louisville Bypass Widening	\$5,000,000	\$5,000,000	\$0	\$0	No	Blended Project - TIA Portion \$5,000,000
RC07-000106	Richmond	02	PI-0011381	Berckmans Road over Raes Creek (Bridge Replacement)	\$3,707,973	\$3,707,973	\$0	\$22,468	No	N/A
RC07-000146	Richmond	02	PI-0011408	SR 4 / 15th Street Pedestrian Improvements – Calhoun Expwy. to Central Avenue	\$5,042,695	\$5,042,695	\$0	\$0	No	Blended Project (State Funds) - TIA Portion \$5,042,695
RC07-001211	Richmond	02	PI-0011413	Berckmans Road Realignment and Widening (Wheeler Road to Washington Road)	\$16,700,000	\$16,700,000	\$5,303,605	\$6,461,139	No	N/A
RC07-001217	Richmond	02	PI-0011418	5th Street Bridge (Bridge Repair and Restoration)	\$9,149,610	\$9,149,610	\$0	\$4,614	No	N/A
RC07-001218	Richmond	02	PI-0011419	James Brown Reconstruction	\$6,193,980	\$6,193,980	\$0	\$38,419	No	N/A
RC07-000147	Richmond	02	PI-220680-	SR 4 /15th Street Widening – Milledgeville Road to Government Road	\$21,415,267	\$21,415,267	\$4,500	\$51,044	No	Blended Project - TIA Portion \$21,415,267
RC07-000156	Taliaferro	02	PI-0008301	Bridge Upgrade on Bethany Church Road over N Fork Ogeechee River	\$500,000	\$500,000	\$9,950	\$189,821	No	Blended Project - TIA Portion \$500,000
RC07-000159	Warren	02	PI-0010844	I-20 Frontage Road Phase 1	\$2,500,000	\$2,500,000	\$12,785	\$40,787	No	Blended Project - TIA Portion \$2,500,000
RC07-000168	Washington	02	PI-245090-	SR 15 on new location between Hwy 242 and SR15 east of Sandersville/Tennille	\$37,773,566	\$25,796,106	\$381,410	\$1,361,685	No	N/A
RC07-000178	Wilkes	02	PI-222460-	Passing Lanes on SR 10	\$200,000	\$200,000	\$43,697	\$43,262	No	Blended Project - TIA Portion \$200,000
RC07-000003	Burke	03	PI-0012576	Highway 56 Widening Project - Phase III	\$3,873,000	\$3,873,000	\$0	\$29,658	No	N/A
RC07-000031	Columbia	03	PI-0008351	Widen SR 388 from CR 571/Wrightsboro Road to I-20	\$26,198,019	\$26,198,019	\$0	\$24,845	No	Blended Project - TIA Portion \$26,198,019
RC07-000016	Columbia	03	PI-0011373	I-20/US 221/SR 47 Bridge Replacement and Intersection Improvement	\$11,040,000	\$10,140,000	\$0	\$202,954	No	N/A
RC07-000174	Hancock	03	PI-0008016	SR 15 Sparta Bypass	\$11,585,960	\$11,585,960	\$0	\$181,643	No	N/A
RC07-000063	Lincoln	03	PI-0011377	Add Passing Lane on SR 43 (NB and SB) between lake and SR220	\$5,500,000	\$5,500,000	\$0	\$13,924	No	N/A
RC07-000086	McDuffie	03	PI-0006436	Thomson West Bypass Construction-From 3 Points Road to East of SR 17	\$16,987,900	\$16,987,900	\$0	\$90,594	No	N/A
RC07-000070	McDuffie	03	PI-0011378	SR 17 North of SR 223-Drainage Improvements	\$2,500,000	\$2,500,000	\$0	\$91,461	No	N/A
RC07-000107	Richmond	03	PI-0011382	Broad Street Improvements (Washington Road to Sand Bar Ferry Road)	\$25,000,000	\$25,000,000	\$0	\$166,365	No	N/A
RC07-000117	Richmond	03	PI-0011389	Greene Street Improvements from 13th Street to East Boundary Street	\$9,880,736	\$9,880,736	\$0	\$65,759	No	N/A
RC07-000118	Richmond	03	PI-0011390	Highland Avenue Bridge Repair and Restoration Over CSX Railroad	\$1,598,109	\$1,598,109	\$0	\$0	No	N/A
RC07-000148	Richmond	03	PI-0011409	Telfair Street Improvements (15th Street to East Boundary Street)	\$19,233,219	\$19,233,219	\$0	\$105,521	No	N/A
RC07-001213	Richmond	03	PI-0011415	5th Street - Laney Walker Boulevard to Reynolds Street	\$5,118,150	\$5,118,150	\$0	\$35,382	No	N/A
RC07-001214	Richmond	03	PI-0011416	Walton Way over Hawks Gully (Bridge Repair and Restoration)	\$548,856	\$548,856	\$0	\$156	No	N/A
RC07-001220	Richmond	03	PI-0011421	6th Street (Laney Walker Boulevard to Reynolds Street)	\$6,843,938	\$6,843,938	\$0	\$38,220	No	N/A
RC07-001223	Richmond	03	PI-0011424	13th Street (RA Dent to Reynolds Street)	\$3,060,855	\$3,060,855	\$0	\$19,991	No	N/A
RC07-001215	Richmond	03	PI-0011660	Gordon Hwy/U.S. 78 Median Barrier between U.S. 25 and Walton Way	\$14,000,000	\$14,000,000	\$0	\$0	No	N/A
RC07-000160	Warren	03	PI-0008680	I-20 Frontage Road Phase 2	\$2,500,000	\$2,500,000	\$12,785	\$1,948	No	Blended Project - TIA Portion \$2,500,000
RC07-000096	Richmond	Multiple	PI-0011379	Augusta Public Transit Operations and Maintenance	\$7,550,000	\$7,550,000	\$2,255,277	\$780,524	No	N/A
	Z_Region	Multiple	PI-A000625	Program Administration	\$10,270,562	\$10,270,562	\$1,554,825	\$636,502	No	N/A
Total					\$556,863,228	\$537,615,840	\$36,008,138	\$57,908,181		