

**River Valley
Annual Report - TIA Funds Only**
Report covers: Dec 1, 2015 - Nov 30, 2016



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC08-00017			01 PI-0011428	US 41 - Passing Lanes and Traffic Signals	\$6,930,000	\$4,768,001	\$915,037	\$3,122,326	No	N/A
RC08-00054	Muscogee		01 PI-0011433	Columbus River Walk	\$10,000,000	\$10,000,000	\$1,062,840	\$492,023	No	N/A
RC08-00062	Muscogee		01 PI-0011437	US 27/Custer Road Interchange Reconstruction/Modification at Fort Benning	\$20,000,000	\$18,675,612	\$2,023,110	\$6,334,374	No	N/A
RC08-00058	Muscogee		01 PI-0012579	South Lumpkin Multi-Use Facility	\$3,500,000	\$3,500,000	\$343,876	\$2,406,024	No	N/A
RC08-00068	Randolph		01 PI-422235-	SR 1/US 27 WIDENING FM CR 153/CARNEGIE VILULAH RD TO CUTHBERT BYPASS	\$31,742,135	\$31,741,888	\$14,808,300	\$9,176,718	No	N/A
RC08-00065	Randolph		01 PI-431530-	Bridge Replacement SR 1/US 27 @ Ga/Ala RR	\$813,177	\$1,042,179	\$493,529	\$492,095	Yes	GDOT is actively managing the construction phase of this project. Project was let with PI-422235- as a single contract.
RC08-00084	Sumter		01 PI-0011438	Improvements to South Georgia Tech Parkway	\$15,000,000	\$11,820,505	\$1,613,572	\$2,908,742	No	N/A
RC08-00097	Talbot		01 PI-0011440	Pobiddy Rd Resurfacing and Improvements	\$3,325,000	\$2,319,730	\$1,997,655	\$150,567	No	N/A
RC08-00012	Crisp		02 PI-0012578	US Hwy 280 Bridge Reconstruction over Lake Blackshear	\$30,000,000	\$28,102,605	\$748,879	\$642,529	No	N/A
RC08-00022	Harris		02 PI-0011430	SR 103 passing lane from MP 11.8 to Troup County Line	\$4,479,598	\$4,228,031	\$279,887	\$273,318	No	N/A
RC08-00035	Macon		02 PI-0007042	Replace the State Route 128 Bridge over Whitewater Creek	\$2,500,000	\$2,500,000	\$234,156	\$248,673	No	Blended Project (State Funds) - TIA Portion \$2,500,000
RC08-00032	Macon		02 PI-0011431	Passing Lanes for State Route 224	\$6,875,000	\$5,741,066	\$34,733	\$567,062	No	N/A
RC08-00060	Muscogee		02 PI-0001812	SR 219 Passing Lanes from Luther Land Bridge to Happy Hollow Road Improvements	\$17,690,438	\$14,967,719	\$318,720	\$704,197	No	N/A
RC08-00057	Muscogee		02 PI-0011436	Intersection Improvements along Buena Vista Road (Columbus Spider Web Network)	\$40,000,000	\$40,000,000	\$190,232	\$660,311	No	Blended Project (State Funds) - TIA Portion \$40,000,000
RC08-00052	Muscogee		02 PI-0012577	Buena Vista Road Interchange	\$47,670,000	\$41,670,353	\$0	\$475,640	No	N/A
RC08-00091	Sumter		02 PI-0011439	District Line Road Improvements	\$10,000,000	\$9,964,011	\$30,756	\$298,281	No	N/A
RC08-000102	Taylor		02 PI-0011441	Bickley Rd. at Patsilgia Creek Tributary Bridge Replacement	\$500,000	\$500,000	\$0	\$28,766	No	N/A
RC08-00010	Crisp		03 PI-422470-	U.S. 280 Widening from Crisp County Line to SR 300 Connector	\$32,899,573	\$32,899,573	\$0	\$1,037,445	No	Blended Project - TIA Portion \$32,899,573
RC08-00021	Harris		03 PI-0006446	SR 1/US 27 Widening from Turnberry Lane/Muscogee to SR 315	\$20,000,000	\$20,000,000	\$0	\$293,578	No	Blended Project - TIA Portion \$20,000,000
RC08-00019	Harris		03 PI-0011429	SR 1/US 27 Northbound Passing Lane	\$2,950,973	\$2,950,973	\$0	\$13,924	No	N/A
RC08-00045	Macon		03 PI-0011432	Widening of East Railroad Street	\$209,424	\$209,424	\$0	\$0	No	N/A
RC08-00055	Muscogee		03 PI-0011434	Cusseta and Old Cusseta Road Improvements	\$58,269,412	\$54,203,872	\$0	\$98,861	No	N/A
RC08-00056	Muscogee	Multiple	PI-0011435	Intercity Express Bus Park-N-Ride Service	\$22,400,000	\$22,400,000	\$160,395	\$2,177,081	No	N/A
	Z_Region	Multiple	PI-A000626	Program Administration	\$5,676,751	\$5,676,751	\$1,112,460	\$670,000	No	N/A
Total					\$393,431,481	\$369,882,293	\$26,368,137	\$33,272,534		