

**Central Savannah River Area  
Annual Report - TIA Funds Only**  
Report covers: Dec. 1, 2017 - Nov. 29, 2018



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-000007	Burke	01	PI-0011371	Sardis Truck Improvements at Intersections	\$500,000	\$592,263	\$558,975	\$1,221	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
RC07-000032	Columbia	01	PI-0008347	Wrightsboro Road Improvements from SR 388/Lewiston Road to SR 223/Robinson Avenue	\$3,000,000	\$2,912,652	\$2,266,288	\$435,321	No	N/A
RC07-001212	Columbia	01	PI-0011414	Improvements to Robinson Avenue/SR 223 from SR 388 to SR 10/Richmond County	\$8,000,000	\$8,364,153	\$4,894,985	\$2,713,597	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
RC07-000017	Columbia	01	PI-250470-	Old Petersburg Road/Old Evans Road from Baston Road to Washington Road Improvements	\$20,000,000	\$20,000,000	\$19,173,225	\$826,775	No	Blended Project - Total Project Cost \$61,067,373
RC07-001226	Glascocok	01	PI-0011427	Glascocok County School Access Road	\$500,000	\$694,142	\$639,587	\$650	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
RC07-000038	Hancock	01	PI-0011374	Gettis Street Improvement Project	\$792,000	\$1,089,755	\$966,876	\$24,648	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
RC07-000039	Hancock	01	PI-0011375	Hwy 22 West Improvement Project	\$154,688	\$154,629	\$154,629	\$0	No	N/A
RC07-000044	Jefferson	01	PI-0011376	Convert Hoyt Braswell Road to Truck Route	\$4,341,344	\$3,750,100	\$2,843,204	\$865	No	N/A
RC07-001225	Jefferson	01	PI-0011426	Walker Street (Sidewalks, Curb&Gutter, Resurface) from SR 4/US Hwy 1 to Young St	\$500,000	\$497,353	\$497,353	\$0	No	N/A
RC07-000061	Jenkins	01	PI-0008519	Widen SR 67 and Add Turn Lanes	\$2,072,197	\$2,291,639	\$2,275,060	\$178	Yes	Blended Project (State Funds) - Total Project Cost \$3,267,338. Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
RC07-000066	Lincoln	01	PI-231360-	SR 47 Passing Lanes for 2.48 Miles	\$1,000,000	\$1,000,000	\$1,000,000	\$0	No	Blended Project - Total Project Cost \$5,989,840
RC07-000079	McDuffie	01	PI-222250-	SR 17 Widening from SR 43 to Smith Mill Road	\$4,000,000	\$4,000,000	\$3,962,176	\$0	No	Blended Project - Total Project Cost \$35,401,208
RC07-000105	Richmond	01	PI-0011380	Bath Edie Road and Highway 88 Intersection	\$415,000	\$160,653	\$159,742	\$874	No	N/A
RC07-000108	Richmond	01	PI-0011383	Broad Street over Hawks Gully (Bridge Repair and Restoration)	\$713,562	\$713,562	\$103,922	\$607,426	No	N/A
RC07-000111	Richmond	01	PI-0011384	Broad Street over the Augusta Canal (Bridge Repair & Restoration)	\$1,320,929	\$1,320,929	\$1,189,897	\$0	No	N/A
RC07-000112	Richmond	01	PI-0011385	Brothersville Road and Highway 88 Intersection	\$415,000	\$217,787	\$210,710	\$0	No	N/A
RC07-000113	Richmond	01	PI-0011386	Calhoun Expressway Repair and Reconstruction	\$8,505,470	\$8,505,470	\$2,748,173	\$5,534,078	No	Blended Project (State Funds) - Total Project Cost \$9,505,470
RC07-000114	Richmond	01	PI-0011387	Daniel Field Airport-App. #1: New Hangar Doors for both Bulk Hangar and '05 Hangars	\$1,000,000	\$996,303	\$996,303	\$0	No	N/A
RC07-000116	Richmond	01	PI-0011388	Gordon Highway and Deans Bridge Road Intersection	\$1,065,000	\$1,064,925	\$1,041,650	\$22,753	No	N/A
RC07-000119	Richmond	01	PI-0011391	Highland Avenue Resurfacing from Wrightsboro Road to Wheeler Road	\$271,557	\$270,486	\$270,486	\$0	No	N/A
RC07-000121	Richmond	01	PI-0011392	Intelligent Transportation System Master Plan Implementation-Richmond County	\$4,550,000	\$4,550,000	\$950,966	\$3,582,278	No	Blended Project (State Funds) - Total Project Cost \$5,250,000

**Central Savannah River Area  
Annual Report - TIA Funds Only**  
Report covers: Dec. 1, 2017 - Nov. 29, 2018



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-000123	Richmond	01	PI-0011393	Jackson Road Resurfacing from Walton Way to Wrightsboro Road	\$323,993	\$322,835	\$322,835	\$0	No	N/A
RC07-000126	Richmond	01	PI-0011394	Marks Church Road Widening From Wrightsboro Road to Wheeler Road	\$7,849,390	\$7,849,390	\$1,887,921	\$4,127,485	No	N/A
RC07-000127	Richmond	01	PI-0011395	Milledgeville Road Bridge Maintenance at Rocky Creek	\$83,842	\$83,842	\$83,699	\$0	No	N/A
RC07-000129	Richmond	01	PI-0011396	North Leg Road Improvements (Sibley Road to Wrightsboro Road)	\$3,832,757	\$3,832,757	\$707,256	\$857,754	No	N/A
RC07-000130	Richmond	01	PI-0011397	Old Waynesboro Road over Spirit Creek (Bridge Replacement)	\$3,138,288	\$3,138,288	\$2,588,465	\$490,594	No	N/A
RC07-000134	Richmond	01	PI-0011398	Pleasant Home Road (Riverwatch Parkway to Walton Way Extension)	\$291,288	\$290,140	\$290,140	\$0	No	N/A
RC07-000135	Richmond	01	PI-0011399	Rehabilitate Air Carrier and General Aviation Aprons	\$8,400,400	\$8,400,400	\$8,362,416	\$0	No	N/A
RC07-000137	Richmond	01	PI-0011400	Richmond County Emergency and Transit Vehicle Preemption System	\$1,500,000	\$1,500,000	\$260,568	\$997,721	No	N/A
RC07-000138	Richmond	01	PI-0011401	Riverwatch Parkway (15th Street to County Line)	\$10,096,798	\$4,906,970	\$4,609,608	\$20,984	No	N/A
RC07-000139	Richmond	01	PI-0011402	Riverwatch Parkway Adaptive Signal Project	\$682,087	\$682,087	\$313,225	\$0	No	N/A
RC07-000140	Richmond	01	PI-0011403	Riverwatch Parkway and Fury's Ferry Road Intersections	\$515,966	\$650,149	\$639,979	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
RC07-000141	Richmond	01	PI-0011404	Riverwatch Parkway and Stevens Creek Road Intersections	\$430,739	\$375,592	\$356,753	\$0	No	N/A
RC07-000144	Richmond	01	PI-0011406	Signal Modernization Walton Way Phase III (Bransford Road to Milledge Road)	\$5,252,616	\$5,252,616	\$4,460,175	\$18,386	No	N/A
RC07-000145	Richmond	01	PI-0011407	Signal Modernization Walton Way Phase III (Druid Park to Heard Avenue)	\$2,325,000	\$2,325,000	\$1,913,697	\$289,910	No	N/A
RC07-000151	Richmond	01	PI-0011410	Walton Way Ext. Resurfacing (Robert C. Daniel to Walton Way)	\$368,542	\$364,482	\$364,482	\$0	No	N/A
RC07-001216	Richmond	01	PI-0011417	Scott` s Way over Rae` s Creek (Bridge Replacement)	\$1,358,566	\$1,358,566	\$1,034,242	\$82,296	No	N/A
RC07-001219	Richmond	01	PI-0011420	Druid Park Improvements (Walton Way to Wrightsboro Road)	\$3,512,456	\$3,512,456	\$370,667	\$2,494,192	No	N/A
RC07-001221	Richmond	01	PI-0011422	15th Street over Augusta Canal (Bridge Repair and Restoration)	\$1,491,057	\$1,491,057	\$1,482,048	\$0	No	Blended Project (State Funds) - Total Project Cost \$1,662,057
RC07-001222	Richmond	01	PI-0011423	7th Street Bridge over Augusta Canal (Bridge Replacement)	\$748,856	\$748,856	\$720,870	\$0	No	N/A
RC07-001224	Richmond	01	PI-0011425	11th Street over the Augusta Canal (Bridge Repair and Restoration)	\$579,642	\$579,642	\$577,969	\$0	No	N/A
RC07-000142	Richmond	01	PI-0011699	Riverwatch Pkwy. Corridor Improvements from I-20 to River Shoals	\$2,518,810	\$3,047,223	\$2,530,619	\$25,745	Yes	Blended Project - Total Project Cost \$6,760,117. Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
RC07-000120	Richmond	01	PI-232020-	Improvements to SR 104 / Riverwatch Parkway Median Barrier – Jones Street to I-20	\$8,600,000	\$7,745,995	\$7,339,962	\$129,590	No	N/A

**Central Savannah River Area  
Annual Report - TIA Funds Only**  
Report covers: Dec. 1, 2017 - Nov. 29, 2018



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-000154	Richmond	01	PI-245320-	Windsor Spring Road, Phase V (Road and Bridge Widening)	\$2,000,000	\$2,000,856	\$390,068	\$482,682	Yes	Blended Project - Total Project Cost \$21,867,163. GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
RC07-000155	Richmond	01	PI-250510-	Wrightsboro Road/CR 1501 Widening - Jimmie Dyess Pkwy. to I-520	\$2,000,000	\$2,000,000	\$2,000,000	\$0	No	Blended Project - Total Project Cost \$32,246,953
RC07-000153	Richmond	01	PI-250610-	Windsor Spring Road, Phase IV from Tobacco Road to Willis Foreman Road	\$4,000,000	\$4,000,000	\$22,176	\$222,703	No	Blended Project - Total Project Cost \$38,551,562
RC07-000175	Washington	01	PI-0011411	Resurface Deepstep Road (C.R. 348)	\$2,800,000	\$1,804,601	\$1,804,601	\$0	No	N/A
RC07-000181	Wilkes	01	PI-222255-	SR 17 Widening from Smith Mill Road to the Washington Bypass	\$5,800,000	\$5,800,000	\$5,743,655	\$0	No	Blended Project - Total Project Cost \$49,421,429
RC07-000179	Wilkes	01	PI-M004969	Robert Toombs Avenue Resurfacing	\$606,906	\$575,397	\$575,397	\$0	No	Blended Project - Total Project Cost \$734,460
RC07-000009	Burke	02	PI-0011372	Westside Truck Route - Waynesboro	\$4,471,195	\$4,471,195	\$628,143	\$744,323	No	N/A
RC07-000005	Burke	02	PI-0012574	Highway 56 Widening - Phase I	\$7,300,000	\$6,409,980	\$1,837,378	\$2,590,896	No	N/A
RC07-000002	Burke	02	PI-0012575	Highway 56 Widening Project - Phase II	\$13,600,000	\$8,600,000	\$457,766	\$562,096	No	Blended Project (State Funds) - Total Project Cost \$13,600,000
RC07-000024	Columbia	02	PI-0008346	SR 28 from South Carolina Line to CR 1236/Evans to Locks Road Widening	\$50,210,984	\$50,210,984	\$1,124,627	\$549,540	No	Blended Project - Total Project Cost \$52,210,984
RC07-000025	Columbia	02	PI-0008350	SR 388 Widening from I-20 to SR 232/Columbia Road	\$25,505,908	\$25,505,908	\$1,078,988	\$1,032,327	No	Blended Project - Total Project Cost \$34,669,610
RC07-000019	Columbia	02	PI-250600-	Flowing Wells Road from I-20 to SR 104/Washington Road Improvements	\$20,000,000	\$20,000,000	\$1,783,684	\$1,910,564	No	Blended Project - Total Project Cost \$20,157,065
RC07-000046	Jefferson	02	PI-222150-	Louisville Bypass Widening	\$5,000,000	\$5,000,000	\$0	\$0	No	Blended Project - Total Project Cost \$18,131,819
RC07-000106	Richmond	02	PI-0011381	Berckmans Road over Raes Creek (Bridge Replacement)	\$3,707,973	\$3,707,973	\$22,468	\$0	No	N/A
RC07-000146	Richmond	02	PI-0011408	SR 4 / 15th Street Pedestrian Improvements - Calhoun Expwy. to Central Avenue	\$5,042,695	\$5,042,695	\$0	\$975,016	No	Blended Project (State Funds) - Total Project Cost \$7,542,695
RC07-001211	Richmond	02	PI-0011413	Berckmans Road Realignment and Widening (Wheeler Road to Washington Road)	\$16,700,000	\$16,700,000	\$13,335,136	\$139,348	No	N/A
RC07-001217	Richmond	02	PI-0011418	5th Street Bridge (Bridge Repair and Restoration)	\$9,149,610	\$9,149,610	\$4,614	\$202,854	No	N/A
RC07-001218	Richmond	02	PI-0011419	James Brown Reconstruction	\$6,193,980	\$6,193,980	\$76,852	\$37,485	No	N/A
RC07-000147	Richmond	02	PI-220680-	SR 4 /15th Street Widening - Milledgeville Road to Government Road	\$21,415,267	\$14,714,628	\$376,761	\$4,397,857	No	Blended Project - Total Project Cost \$19,714,628
RC07-000156	Taliaferro	02	PI-0008301	Bridge Upgrade on Bethany Church Road over N Fork Ogeechee River	\$500,000	\$500,000	\$282,032	\$5,369	No	Blended Project - Total Project Cost \$2,634,843
RC07-000159	Warren	02	PI-0010844	I-20 Frontage Road Phase 1	\$2,500,000	\$2,500,000	\$544,448	\$439,501	No	Blended Project - Total Project Cost \$7,602,356
RC07-000168	Washington	02	PI-245090-	SR 15 on new location between Hwy 242 and SR15 east of Sandersville/Tennille	\$37,773,566	\$20,820,384	\$2,298,233	\$1,899,045	No	Blended Project - Total Project Cost \$30,900,244
RC07-000178	Wilkes	02	PI-222460-	Passing Lanes on SR 10	\$200,000	\$200,000	\$86,959	\$0	No	Blended Project - Total Project Cost \$10,462,254
RC07-000003	Burke	03	PI-0012576	Highway 56 Widening Project - Phase III	\$3,873,000	\$3,873,000	\$183,780	\$129,913	No	N/A

**Central Savannah River Area  
Annual Report - TIA Funds Only**  
Report covers: Dec. 1, 2017 - Nov. 29, 2018



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
RC07-000031	Columbia	03	PI-0008351	Widen SR 388 from CR 571/Wrightsboro Road to I-20	\$26,198,019	\$26,198,019	\$335,123	\$311,458	No	Blended Project - Total Project Cost \$27,671,890
RC07-000016	Columbia	03	PI-0011373	I-20/US 221/SR 47 Bridge Replacement and Intersection Improvement	\$11,040,000	\$6,040,000	\$467,259	\$267,723	No	Blended Project (State Funds) - Total Project Cost \$11,040,000
RC07-000174	Hancock	03	PI-0008016	SR 15 Sparta Bypass	\$11,585,960	\$11,585,960	\$331,182	\$396,491	No	Blended Project (State Funds) - Total Project Cost \$11,885,960
RC07-000063	Lincoln	03	PI-0011377	Add Passing Lane on SR 43 (NB and SB) between lake and SR220	\$5,500,000	\$5,500,000	\$558,415	\$189,873	No	N/A
RC07-000086	McDuffie	03	PI-0006436	Thomson West Bypass Construction-From 3 Points Road to East of SR 17	\$16,987,900	\$16,987,900	\$251,375	\$363,218	No	N/A
RC07-000070	McDuffie	03	PI-0011378	SR 17 North of SR 223-Drainage Improvements	\$2,500,000	\$2,500,000	\$241,016	\$53,782	No	N/A
RC07-000107	Richmond	03	PI-0011382	Broad Street Improvements (Washington Road to Sand Bar Ferry Road)	\$25,000,000	\$25,000,000	\$294,669	\$146,071	No	N/A
RC07-000117	Richmond	03	PI-0011389	Greene Street Improvements from 13th Street to East Boundary Street	\$9,880,736	\$9,880,736	\$127,529	\$59,645	No	N/A
RC07-000118	Richmond	03	PI-0011390	Highland Avenue Bridge Repair and Restoration Over CSX Railroad	\$1,598,109	\$1,598,109	\$0	\$1,252	No	N/A
RC07-000148	Richmond	03	PI-0011409	Telfair Street Improvements (15th Street to East Boundary Street)	\$19,233,219	\$19,233,219	\$202,075	\$93,803	No	N/A
RC07-001213	Richmond	03	PI-0011415	5th Street - Laney Walker Boulevard to Reynolds Street	\$5,118,150	\$5,118,150	\$67,378	\$31,297	No	N/A
RC07-001214	Richmond	03	PI-0011416	Walton Way over Hawks Gully (Bridge Repair and Restoration)	\$548,856	\$548,856	\$156	\$0	No	N/A
RC07-001220	Richmond	03	PI-0011421	6th Street (Laney Walker Boulevard to Reynolds Street)	\$6,843,938	\$6,843,938	\$74,334	\$35,323	No	N/A
RC07-001223	Richmond	03	PI-0011424	13th Street (RA Dent to Reynolds Street)	\$3,060,855	\$3,060,855	\$41,844	\$15,999	No	N/A
RC07-001215	Richmond	03	PI-0011660	Gordon Hwy/U.S. 78 Median Barrier between U.S. 25 and Walton Way	\$14,000,000	\$9,000,000	\$1,003	\$220,027	No	Blended Project (State Funds) - Total Project Cost \$14,000,000
RC07-000160	Warren	03	PI-0008680	I-20 Frontage Road Phase 2	\$2,500,000	\$2,500,000	\$33,798	\$212,688	No	Blended Project - Total Project Cost \$8,262,000
RC07-000096	Richmond	Multiple	PI-0011379	Augusta Public Transit Operations and	\$7,550,000	\$7,550,000	\$3,783,251	\$747,450	No	N/A
	Regional	Multiple	PI-A000625	Program Administration	\$10,270,562	\$10,270,562	\$3,070,710	\$1,392,131	No	N/A
<b>Total</b>					<b>\$556,785,228</b>	<b>\$510,802,639</b>	<b>\$132,660,690</b>	<b>\$44,145,070</b>		

Nov 29, 2018

3:12:01 PM